

**DAILY CONSTRUCTION PROGRESS REPORT**  
-- INSPECTOR --

Project: White Oak Reclamation Mine Site Date: 10/13/2003 **M** T W Th F S Su

Crew: Three man crew Supervisor: Mark Wayment Crew Hours: 8:00 am to 4:30 pm

Equipment: Three haulers, Two Track-Hoes, Two cats

General description of work performed, equipment/material deliveries, etc:

Removal of power lines at the White Oak Mine. This work is conducted by Mark Wayment's company. Ledor is not working on site. Ledor is in the process of getting a business license. The foreman from Ledor has arrived and is waiting for the second cat. Ledor must hire equipment operators from Price. Ledor is planning to start work on Tuesday or Wednesday.

Five stakes have been surveyed to show the toe of the 2:1 slopes for backfilling highwall in Pit B. This may be the first place to be reclaimed. See pictures 101303. Minor grading was done on site for equipment storage.

Crew showed up at 8:00 am.

YARDS MOVED: 0 CY  
TOTAL MOVED TO DATE 0 CY  
TOPSOIL MOVED: 0 CY  
AREA SEEDED: 0  
RIPRAP 0

POTENTIAL ISSUES: Foreman stated that compaction of backfill material was not discussed or anticipated. I stated it would be needed for stability. Upper management is supposed to be here tomorrow. I will find out more tomorrow.

If backfill areas are not compacted; this could be a major problem.

Visitors & purpose: None

PICTURES TAKEN X YES \_\_\_\_\_ NO

Temp: 20 30 40 **50** 60 70 80 90 100 Comments:  
Sky: **Fair** pc mc cldy ovrcst rain snow  
Ground: **DRY** wet muddy snow \_\_\_\_\_ frozen

DOGM: Stephen J. Demczak 10/13/2003