

DAILY CONSTRUCTION PROGRESS REPORT
-- INSPECTOR --

Project: Whisky Creek Mine Site Date: 11/16/2003 M T W Th F S **Su**
Crew: Two equipment operators from Ledcor Supervisor: None Hours: 7:00 AM to 3:30 PM
Equipment: Equipment used D-10 and D-9

General description of work performed, equipment/material deliveries, etc:

Pushed material from bench on Pit E to slope of Pit E.

Pushed material from bench on Pit E into Pit D. Because ground was frozen some ripping was required.

YARDS MOVED: ~4,000 CY
TOTAL MOVED TO DATE CY
TOPSOIL MOVED: None CY
AREA SEEDED: None
RIPRAP None

POTENTIAL ISSUES: Eliminating the highwall in Pit D. In conversations with Dana Dean, I learned that Ledcor is not planning to eliminate the highwall in Pit D. Instead of going by the written part of the contract, they are going by some drawings that were part of early presentations. Wayne Western contacted Mary Ann Wright about the situation. Mary Ann said that she would handle the situation.

Visitors & purpose: None

PICTURES TAKEN X YES NO

Temp: **20 30** 40 50 60 70 80 90 100 Comments:
Sky: **fair** pc mc cloudy **overcast** rain **snow**
Ground: dry wet muddy **snow 1-2"** **frozen**

DOGM: Wayne Western 11/17/2003