

DAILY CONSTRUCTION PROGRESS REPORT
-- INSPECTOR --

Project: Whisky Creek Mine Site Date: 11/17/2003 M T W Th F S Su

Crew: Two equipment operators from Ledcor Supervisor: Wayne Helsel Hours: 7:00 AM to 12:15 PM

Equipment: Equipment used D-10 and D-9

General description of work performed, equipment/material deliveries, etc:

A major snowstorm occurred Monday morning. The wiper blades on the D-10 were not working and the operator quit about 8:30. The D-9 pushed some dirt into pit D until 9:30 and then pushed pit in pit C. Around noon, Wayne Helsel arrived on site and shut the work down for the day due to snow. The weather report is for snow all day Monday and into the evening with Tuesday being clear. If the weather is good, work will resume on Tuesday.

YARDS MOVED: ~1,000 CY
TOTAL MOVED TO DATE CY
TOPSOIL MOVED: None CY
AREA SEEDED: None
RIPRAP None

POTENTIAL ISSUES: Weather is the major issue. Ledcor needs to remove the snow from the fill material to prevent saturation and stability problems. If the temperatures remain cold, the ground could be too frozen to work.

Visitors & purpose: None

PICTURES TAKEN YES X, due to snow storm NO

Temp: **20 30** 40 50 60 70 80 90 100 Comments:
Sky: fair pc mc cloudy overcast rain **snow**
Ground: dry wet muddy snow **6-8** " **frozen**

DOGM: Wayne Western 11/17/2003