

DAILY CONSTRUCTION PROGRESS REPORT
-- INSPECTOR --

Project: White Oak Loadout Date: 12/19/2003 M T W Th **F** S Su

Crew: 3- people Mark Wayment crew Supervisor: Dorian Peana Hours: 8:00 am to 5:00 pm

Equipment: Crane, Track Hoe

General description of work performed, equipment/material deliveries, etc:

- 1) Still in the process of removing the crusher building. Still in the process of removing the second floor.
- 2) Belt rollers are on pallets to be shipped out from the site.
- 3) Steel is being cut up and truck will be there in a few days.
- 4) Removing screens from crusher building.
- 5) Hopefully by the end of the year, the steel will be removed from site.
- 6) No reclamation will be done at Loadout.

YARDS MOVED: 0 CY
TOTAL MOVED TO DATE 0 CY
TOPSOIL MOVED: 0 CY
AREA SEEDED: 0
RIPRAP 0

POTENTIAL ISSUES: None

Visitors & purpose: No Visitors.

PICTURES TAKEN X YES NO

Temp: 20 **30** 40 50 60 70 80 90 100 Comments:
Sky: **fair** pc mc cloudy overcast rain snow
Ground: **dry** wet muddy **snow 7"** frozen

DOGM: Stephen J. Demczak 12/19/2003