

**From:** Priscilla Burton  
**To:** Brinton, Peter; Ingrid Campbell; James Owen; Lundmark, Kevin; OGMCOAL  
**CC:** Haddock, Daron  
**Date:** 10/11/2010 5:46 PM  
**Subject:** 007001 White oak/ Internal/ construction progress report  
**Attachments:** daily prog 10112010\_20101011175915.pdf; DSCN2606.JPG

Attached is the daily progress report. Photos are in the IMAGES\10112010 folder for the mine. I've attached one here.

Priscilla Burton, CPSSc  
Division Oil Gas & Mining  
319 Carbonville Rd., Ste. C  
Price UT 84501  
(435) 613-3733

DOGGM, Daily Construction Progress Report

White Oak Stabilization Project

C/007001

PO 560 12000000007

NTP issued October 5, 2010. Expected contract completion date 11/19/2010 (45 calendar days from NTP)

Date: 10-11-10

(M) T W Th F S

Crew Size: 1 Supervisor: Hours: 7 am to 12 pm

Crew Names: Kelly Inkey

Equipment: excavator

down from to for

General description of work performed, equipment/material deliveries, etc:

Excavator is moving boulders downslope to the channel. Several piles of boulders are along channel length. Excavator has worked the slope from Terrace C location downward.

WORK items approved:

Problems/delays and proposed or actual resolution. DOGM action required? Yes No

Visitors & purpose:

Temp: 20 30 40 50 (60) 70 80 90 100 Comments:

Sky: (fair) pc mc cldy ovrcst rain snow

Ground: dry (wet) muddy snow " frozen

Project is approximately [checked] on schedule [ ] days behind schedule [ ] days ahead of schedule

Inspector: [Signature]

