

From: Priscilla Burton
To: Ingrid Campbell; James Owen; Kevin Lundmark; OGMCOAL; Peter Brinton
CC: Dana Dean; Daron Haddock
Date: 10/22/2010 7:18 PM
Subject: 007001 Internal, Daily Progress 10222010
Attachments: daily prog 10222010_20101022192035.pdf; second and first DSCN2761.JPG; lowest first structure DSCN2717.JPG

Overcast but no rain. Photos of two 10-ft. drop structures attached. More photos in the images folder.

Priscilla Burton, CPSSc
Division Oil Gas & Mining
319 Carbonville Rd., Ste. C
Price UT 84501
(435) 613-3733

DOGM, Daily Construction Progress Report

White Oak Stabilization Project

C/007001

PO 560 1200000007

NTP issued October 5, 2010. Expected contract completion date 11/19/2010 (45 calendar days from NTP)

Date: 10-22-10 M T W Th (F) S

Crew Size: 3 Supervisor: Tim Curl Hours: 7:30 am to 6:30 pm

Crew Names: Tim Curl, Brad Jones, Kevin Encke, + 8-10 truck drivers

Equipment: 10 wheel trucks, Excavator, Die dozer, CAT330C

Excavator down from 5:30 to 6:30 for ?

General description of work performed, equipment/material deliveries, etc:

Excavator constructed 2, 10-ft drop structures ~ 20 ft apart on lowest end of channel. Pools in each structure are rock lined and about 15 ft wide. Channel length between pools is rock lined. Die + 330C dozers pushed dirt to construct new alignment of reach 3+4. Silt fence installed at disturbed area boundary. ~~WOPR items approved.~~ Straw bales installed @ location of upstream drop structure and at location prepared for next upstream drop structure ~ 150 ft upstream. Biosolids placed at end of Terrace A+B and in staging area. Sed. logs in place. Problems/delays and proposed or actual resolution. DOGM action required? Yes No

* Stream channel soil sampler taken to BYU lab for selenium analysis report expected 10-27-10.

* Discussed manure handling with Grant Smith, Scofield. This will involve scraping manure into piles & loading out of 3 corrals, May look elsewhere, i.e. Spanish Fork side ... per Tim Curl.

Temp: 20 30 40 (50) 60 70 80 90 100 Comments: No rain.

Sky: fair pc mc cldy (ovrcst) rain snow

Ground: (dry) wet muddy snow "" frozen channel soils moist.

Project is approximately [x] on schedule [] days behind schedule [] days ahead of schedule

Inspector: Paula Burton



