

From: James Owen
To: Dana Dean; Daron Haddock; Ingrid Campbell; Kevin Lundmark; OGMCOAL; ...
Date: 11/4/2010 2:44 PM
Subject: 007001 White Oak, Internal, Daily Progress 11042010
Attachments: 20101104152942.pdf; 1104000922.jpg; 1104001009.jpg

See Attached. Thanks.

The complete set of photos can be found in O:\007001.WO\IMAGES\11042010

DOGM, Daily Construction Progress Report

White Oak Stabilization Project

C/007001

PO 560 12000000007

NTP issued October 5, 2010. Expected contract completion date 11/19/2010 (45 calendar days from NTP)

Date: 11/4/10 M T W Th F S

Crew Size: 4 Supervisor: Kent Hours: ? to ?

Crew Names: Timothy Lee, Kent, Tim, Kevin, Brad, 2 laborers, Skyline Dec, John Lee, 1 laborer

Equipment: Same, 1 additional truck, spreader, none mobile.

down from _____ to _____ for _____

General description of work performed, equipment/material deliveries, etc: Creek restoration, 2 new drop structures in place

Discussed using next 3 days to achieve site closure for season. No earthwork being performed. Closure will be spreading, hay crimping, bio solid moved off of terraces.

WORK items approved: Bio-solids/Biosol/straw/mulch/seed Discussed
discussed placement/application. crimp winter runoff control

Problems/delays and proposed or actual resolution. DOGM action required? Yes No

Expect weather problems Mon/Tue next week

Visitors & purpose: Skyline Dec/Rock rollers, sub-contractors

Temp: 20 30 40 50 60 70 80 90 100 Comments:

Sky: fair pc mc cldy ovrcst rain snow

Ground: dry wet muddy snow 0" frozen

Project is approximately _____ on schedule
_____ days behind schedule
7 days ahead of schedule

Inspector: [Signature]



