

**From:** Ingrid Campbell  
**To:** Dana Dean; Daron Haddock; James Owen; Kevin Lundmark; OGMCOAL; Pete...  
**Date:** 11/8/2010 9:44 AM  
**Subject:** 007001 White Oak, Internal, Daily Progress 11052010  
**Attachments:** WHITE OAK.pdf

Hello All,

Attached is Friday's progress report for White Oak.

The site was dry enough Friday for Innovative excavation employees and Skyline Reclamation employees to access all parts of the slope. The two drop structures were put in place and a trackhoe worked on placing large boulders in the creek and drop structures. The biosolids and straw were placed on the slope above terrace C, between terrace C and B and some of the outslope of terrace B. A trackhoe with a slotted bucket crimped the straw into the ground. John Lee set up the staging area for the hydroseeding equipment and dropped off 5 acres worth of Biosol incase we decided to use it (in place of the missing biosolids). Let me know if you have questions. Pictures will be on the O drive. THanks

Ingrid Campbell  
Environmental Scientist II  
Coal Regulatory Program  
Division of Oil Gas & Mining  
1594 W North Temple, Suite 1210  
PO Box 145801  
Salt Lake City, UT 84114-5801  
801-538-5318  
IngridWieser@utah.gov

# DOGM, Daily Construction Progress Report

White Oak Stabilization Project

C/007001

PO 560 12000000007

NTP issued October 5, 2010. Expected contract completion date 11/19/2010 (45 calendar days from NTP)

Date: 11/5/2010 M T W Th Ⓟ S

Skyline crew  
 Innovative  
 Excav. crew

Crew Size: ≈ 15 Supervisor: Tim Rodney <sup>skyline</sup> John Lee Hours: ≈ 7 to ≈ 7 trailer onsite for workers to stay the weekend in

Crew Names: 5 spreading straw w/ rakes, 5 on heavy equipment, Kevin, Tim

Equipment: track hoe (2), dozer, loader, spreader (rock chucker)

\_\_\_\_\_ down from \_\_\_\_\_ to \_\_\_\_\_ for \_\_\_\_\_

General description of work performed, equipment/material deliveries, etc:

2 drop structures were worked on, boulders placed in channel, straw spread on terrace B outslope and spreading biosolids on B, straw spread on terrace C outslope. biosolids apply 1/8" thick. Logger brought logs and piled them in parking area.

~~WORK items approved:~~ logs placed in stream channel. // track hoe used to crimp in straw & biosolids.  
Hydroseeding scheduled to begin in pm. Saturday

Access road to terrace C is being cut in V to accommodate hydro seeder.  
 Problems/delays and proposed or actual resolution. DOGM action required?  Yes  No

too much straw btwn terrace A & B on East side (don't have enough left)  
Crews reduced amt.

Visitors & purpose: \_\_\_\_\_

Temp: 20 30 40 50 60 70 80 90 100 Comments: Much drier. Access to ALL areas w/ heavy equipment.  
 Sky: (fair) pc mc cldy ovrcst rain snow  
 Ground: (dry) (wet) <sup>near stream</sup> muddy snow \_\_\_\_\_ frozen

Project is approximately on schedule for wrapping up before Monday's snow storm.  
 \_\_\_\_\_ 5 days behind schedule  
 \_\_\_\_\_ days ahead of schedule

Inspector: Ingrid Campbell

John Lee staged set up staging area in creek for hydroseeder water. He will begin in AM Saturday