

From: Priscilla Burton
To: White Oak
CC: Dean, Dana; Haddock, Daron; OGMCOAL
Date: 11/8/2010 12:09 PM
Subject: 007001 White oak Internal Daily Progress 11062010 and 11072010

11/6/2010

Hydroseeder was bogged down at around noon and left the site. Photos show area treated with straw (1 Ton/ac), Biosol (800 lbs/ac), hydromulch (1,500 lbs/ac) and seed. Reclaimed access to Terrace C. Eyebrow over subsidence location. Biosolids being applied from Terrace A. Reach 3 work in progress.

11/7/2010

Hydroseeder did not return. Rock Chuckers left site around 2 pm. for the season. Several piles of biosolids remain. Reach 3 completed to intersect with Reach 2. Terrace C confluence with side channel completed. Terrace B confluence temporarily completed. I redirected the flow and scattered two strawbales at the sediment control location of Terrace A confluence with side channel before leaving the site.

I am having technical difficulties scanning the daily progress reports. They will be sent later. Photos from both days are in the O: drive.

Priscilla Burton, CPSSc
Division Oil Gas & Mining
319 Carbonville Rd., Ste. C
Price UT 84501
(435) 613-3733

DOGM, Daily Construction Progress Report

White Oak Stabilization Project

C/007001

PO 560 12000000007

NTP issued October 5, 2010. Expected contract completion date 11/19/2010 (45 calendar days from NTP)

Date: 11-6-2010 M T W Th F(S)

Crew Size: 45 Supervisor: Kevin Enckey Hours: to 6pm

Crew Names: Kevin, Spencer, Brad, Manuel & ?

Equipment: Dozer 939C (Spencer); Excavator 330DL (Brad); Excavator 330CL (Kevin)

Rock Chucker + Small dozer (Manuel + ?) down from Hydroseeder noon to ? for plugged.

General description of work performed, equipment/material deliveries, etc:

dozer 939C moving logs + rocks to reach 3; Excavator 330CL moving rocks + building in reach 3. 330DL reclaiming terrace C access. Rock chucker applying bis solids above + below Terrace A.

WORK items approved:

Problems/delays and proposed or actual resolution. DOGM action required? Yes No

Delayed seeding due to plugged equipment. No seed on slopes below Terrace B. Log installation marked but not completed. Excess spoil from reach 3+4 too wet to move. Subsidence overfill incomplete. Straw bale erosion repair @ Terrace A

Visitors & purpose:

Temp: 20 30 40 50 60 70 80 90 100 Comments:

Sky: fair pc mc cldy ovrcst rain snow

Ground: dry wet muddy snow frozen

Project is approximately on schedule days behind schedule days ahead of schedule

Inspector: Sarah J. Dutton

DOGM, Daily Construction Progress Report

White Oak Stabilization Project

C/007001

PO 560 12000000007

NTP issued October 5, 2010. Expected contract completion date 11/19/2010 (45 calendar days from NTP)

Date: 11.7.2010 M T W Th F S (Sun)

Crew Size: 5 Supervisor: Kevin Enckey Hours: to 4:30 pm (time change)

Crew Names: Spencer, Brad, Kevin, Manuel + ?

Equipment: Dozer 939C (Spencer); Excavator 330DL (Brad); Excavator 330CL (Kevin)

Rock Chucker + dozer (Manuel + ?) / hydroseeder down from 8 to 4:30 for plugged? or other?

General description of work performed, equipment/material deliveries, etc:

Excavator 330CL completed Reach 3 tie in w/ reach 2. Dozer 939C brought down logs + rock. Excavator 330DL completed tie-in at Terrace C + Terrace B. + moved biosolids over onto the terrace B cutslope @ angle of repose. Rock Chuckers left site w/ equipment at ~ 2:00 pm.

WORK items approved:

Problems/delays and proposed or actual resolution. DOGM action required? Yes No Biosolids remain in staging area + at angle of repose on terrace B. Areas need straw + hand seed. + hydroseed/mulch. Wood straw?

Visitors & purpose:

Temp: 20 30 40 (50) 60 70 80 90 100 Comments:

Sky: fair pc mc cldy (ovrcst) rain snow

Ground: (dry slopes) (wet channel) muddy snow ___" frozen

Project is approximately on schedule days behind schedule (checked) hydroseed + mulch days ahead of schedule

Inspector: [Signature] Burton