

DOGM, Daily Construction Progress Report

Eccles Creek pad and culvert removal project C/0070001, NELCO Contractors, Inc,
PO# _560 610000000000007

NTP issued October 15, 2015. Expected contract completion date November, 2, 2015

Date: 10/19/2015 **M** T W Th F S

Crew Size: 5 Supervisor: Kevin Peacock, Foreman

Hours: 8 a.m. to 5 p.m.

Equipment: Komatsu trackhoe PC 400 LC and Komatsu 500 front end loader

General description of work performed, equipment/material deliveries, etc:

Highway encroachment permit R4-154352.0 was issued 10/15/2015.

A hand crew installed silt fencing along the slopes and above the inlet and outlet of the culvert. The

trackhoe is breaking up asphalt into 6 inch minus and piling it for dozer. The dozer is hauling the asphalt

up to a point on the road that is approximately 75 ft above the swale. Asphalt will be buried from that

point down. Road base was found underneath the asphalt near the highway, but not across the entire

pad. Nelco will import 3- 4 in minus rock from their gravel pit stockpile. Kevin and I discussed the erosion

control work at the logging road. The placement of water bars rather than fill was discussed,

Communicated with Darin Caine who asked that the gate to be saved until he can evaluate it.

Temp: 20 30 **40** 50 60 70 80 90 100 Comments:

Sky: fair pc mc cldy **ovrcst** rain snow

Ground: dry **wet** muddy snow ___" frozen

Project is approximately ___X_ on schedule
____ days behind schedule
____ days ahead of schedule

Inspector: Priscilla Burton