

DOGM, Daily Construction Progress Report

Horizon Mine Reclamation

C/007/020

PO 560 180000000000269

NTP issued June 28, 2018. Expected contract completion date Oct. 26, 2018 (120 calendar days from NTP)

Date: July 3, 2018 M **T** W Th F S

Crew Size: 3 Supervisor: Phil and Steve Hours: _____ to _____

Crew Names: Nelco

Equipment: An excavator and backhoe were on site.

_____ down from _____ to _____ for _____

General description of work performed, equipment/material deliveries, etc:

I made it to the Horizon site around 2:30 pm. Phil, Tim and another Nelco employee were on site. Nelco began reclamation of the site on July 2nd, 2018. An excavator and backhoe were on site. Foundations had been excavated and exposed to speed up the demolition of the concrete with a hammer on the end of an excavator. A portable toilet was dropped off at the site during my site visit. I was asked if the concrete pads at the base of power poles needed to be demolished and buried. I didn't know at the time, so I said I'd get back to them. Blue stakes came out to the site and has marked buried electrical lines. The only spray paint markings I noticed were crossing the road near the sediment pond. I was asked about the electrical box at the southeast end of the pond and I said I didn't know what it was hooked up to.

WORK items approved: None

Problems/delays and proposed or actual resolution. DOGM action required? Yes **No**

Visitors & purpose: N/A

Temp: 20 30 40 50 60 70 **80** 90 100 Comments:

Sky: **fair** pc mc cldy ovrkst rain snow

Ground: **dry** wet muddy snow ___" frozen

Project is approximately X on schedule
_____ days behind schedule
_____ days ahead of schedule

Inspector: Keenan Storrar