

DOGM, Daily Construction Progress Report

Horizon Mine Reclamation

C/007/020

PO 560 180000000000269

NTP issued June 28, 2018. Expected contract completion date Oct. 26, 2018 (120 calendar days from NTP)

Date: July 16, 2018 M T W Th F S

Crew Size: 3 Supervisor: Steve Bagley Hours: 7:00 am to 5:30 pm

Crew Names: Steve Bagley (Foreman), Will Hardy and Dal Guymon

Equipment: 1x skid steer, 2x excavators (one with jackhammer attachment), 1 x bulldozer, 1 x front end loader.

General description of work performed, equipment/material deliveries, etc:

Upon arrival at the site, the concrete portal collars for the belt and fan portals had been razed/demolished. Steve Bagley indicated that work began on the belt portal today. The crew was in the process of preparing the belt portal for the 6" concrete cap that will be placed on top of it. Steve Bagley indicated that the concrete would be arriving tomorrow for placement on the portals (i.e. return and belt portals). The excavator with jackhammer attachment was in the process of breaking up the larger pieces of concrete atop the belt portal. The other excavator was transporting additional concrete material (for placement on the belt portal) from the lower area of the pad. The skid steer was also transporting concrete material from the lower pad area to the portals for placement. The preparation work of the return portal for the 6" concrete cap has been completed. The recently unearthed septic tank was observed. It is still draining. Steve Bagley indicated that he wasn't sure where they were at in terms of pumping the tank. However, he did indicate that Nelco has a vac truck that could be utilized. He was going to check with Phil Beebe and see where they were at relative to emptying the septic tank.

WORK items approved: NA

Problems/delays and proposed or actual resolution. DOGM action required? Yes No

Nelco is awaiting the approval of the change order and subsequent purchase order issuance for the placing of the 6" concrete cap on the portals.

Visitors & purpose: NA

Temp: 20 30 40 50 60 70 80 90 100 Comments: Intermittent rainstorms have been common in the afternoon.

Sky: fair pc mc cldy ovrkst rain snow

Ground: dry wet muddy snow ___" frozen

Project is approximately X on schedule
____ days behind schedule
____ days ahead of schedule

Inspector: _____



UTAH COAL PROGRAM

ATTACHMENT A – July 16th, 2018



PHOTO 1

7/16/2018



PHOTO 2

7/16/2018



PHOTO 3

7/16/2018



PHOTO 4

7/16/2018