

## DOGM, Daily Construction Progress Report

Horizon Mine Reclamation

C/007/020

PO 560 180000000000269

NTP issued June 28, 2018. Expected contract completion date Oct. 26, 2018 (120 calendar days from NTP).

Date: August 15, 2018 M T **W** Th F

Crew Size: 2 Supervisor: Steve Bagley Hours: 7:00 am to 5:30pm

Crew Names: Nelco, Steve and Will

Equipment: Cat 320 excavator with bucket, Komatsu PC300LC excavator with bucket, Cat 966D loader, D8R Dozer, Cat CR-563D Sheepsfoot \*\*Komatsu mobbed up to sight and Cat excavator mobbed off at 11:00 am

General description of work performed, equipment/material deliveries, etc:

Steve is widening the setback width of Portal canyon channel at the mouth of the canyon. He checked the slope at this location and found it was a 1.5H:1V and the width of the channel at the final grade was too narrow. This is a new development because just yesterday I thought the setback width was wide enough. The river right bank is being excavated back another 15 to 20 feet starting at the top of the slope and will be sloped down to the final channel elevation grade. Setting back the channel will eliminate this pinch point where excavation is the deepest.

Will has started dozing up the coal waste on the lower pad and piling it in the lower waste repository. He's been compacting this pile with the sheepsfoot.

Bodec Inc. came out to the site today to bid on the removal of the power poles and transmission line. There are nine poles carrying three lines. The lines have been separated from RMP's grid at the meter.

The distribution of topsoil across the site will begin next week.

WORK items approved: The excavated BCY to bring Portal canyon channel to the final grade appears to be higher than the volume stated in the Bid Schedule. I have approved the channel being excavated beyond the volume in the Bid Schedule and let Steve know reimbursement will be at the BCY unit rate.

Problems/delays and proposed or actual resolution. DOGM action required? Yes **No**

Visitors & purpose: \_\_\_\_\_

Temp: 40 50 60 70 **80** 90 100 Comments:

Sky: fair **pc** mc cldy ovrcst rain snow

Ground: **dry** wet muddy snow \_\_\_\_\_" frozen

Project is approximately: X on schedule

Inspector: Keenan Storrar



UTAH COAL PROGRAM

#

**ATTACHMENT A – Photos August 15, 2018 site visit**



**PHOTO 1**

RMPs responsibility ends at these poles. Meter is seen at bottom



**PHOTO 2**

Power line has been severed from RMPs lines.



**PHOTO 3**

Channel top edge being set back further.



**PHOTO 4**

Cat 320 being mobilized offsite.

**ATTACHMENT A – Photos August 15, 2018 site visit**



**PHOTO 5**

Top edge of channel being setback further.



**PHOTO 6**

Top edge of channel being setback further.



**PHOTO 7**

Coal waste pile in lower repository.



**PHOTO 8**

Excess fill from additional setback

**ATTACHMENT A – Photos August 15, 2018 site visit**



**PHOTO 9**  
Excavator setting back hillslope to 2H:1V



**PHOTO 10**  
Site overview



**PHOTO 11**  
Site overview



**PHOTO 12**  
Site overview