



environmental consultants, inc.

8160 South Highland Drive • Sandy, Utah 84093 • Phone (801) 943-4144 • Fax: (801) 942-1852

11/023/007

**FAX TRANSMISSION COVER SHEET****CORPORATE OFFICE**

8160 SOUTH HIGHLAND DRIVE

SANDY, UT 84093

PH: (801) 943-4144

FAX #: (801) 942-1852

Date: 2/20/01Time: 11:50 A.M.To: Mr. Wayne HedburgFax: 359-3940Subject: Edited 2<sup>nd</sup> draftFrom: Nina Cameron

YOU SHOULD RECEIVE 3 PAGE(S), INCLUDING THIS COVER SHEET. IF YOU DO  
NOT RECEIVE ALL THE PAGES, PLEASE CALL (801) 943-4144

Wayne,

I have e-mailed to you again. Maybe it will go through this time.

Corporate Office • Sandy, Utah  
(801) 943-4144  
Fax: (801) 942-1852

Cedar City, Utah  
(435) 662-8793  
Fax: (435) 662-7106

Springville, Utah  
(801) 489-7120  
Fax: (801) 489-7129

Reno, Nevada  
(775) 747-5777  
Fax: (775) 747-2177

Elko, Nevada  
(775) 738-8766  
Fax: (775) 738-2264

Boise, Idaho  
(208) 888-6166  
Fax: (208) 888-5575

**2<sup>nd</sup> DRAFT**

Exhibit A - Stipulation and Consent Order  
North Lily Mining Company - M/023/007

<b>Reclamation and Closure Plan Schedule</b> <b>NORTH LILY MINING COMPANY</b> <b>Silver City, Utah Heap Leach Facility</b>  <i>(Revised 1/31/01)</i>			
	Component	Start Date	Anticipated Completion Date
1.	All reclamation/closure work to be completed except for facilities/features required for post closure monitoring (or post closure fluid management system).		December 31
2.	Construct Post-Closure Fluid Management System	<del>???</del> March 5	<del>???</del> March 23
<b>Assessment Review &amp; Schedule Readjustment (Conf. Call)</b>			<b>January 23/01</b>
3.	Inventory and Dispose of Salvageable, Recyclable, and Unusable Materials 2.1 Inventory 2.2 Disposal	July 10, 2000 July 30, 2000	<del>???</del> March 30
<b>Onsite Mill Building Materials Inventory (JBR/OGM/DWQ)</b>			<b>February 1/01</b>
4.	<del>Rinsing and cleaning (as needed) saleable equipment at the site in preparation of sale.</del>	<del>2/1/01</del>	<del>2/16/01</del>
5. 4.	Acquire permit from Division of Solid and Hazardous Waste for use of barren pond for construction waste.	2/1/01	<del>3/16/01</del> 3/30/01
6. 5.	Disposal of steel tanks and all saleable equipment, if the equipment cannot be sold in a timely manner it should be removed to an off-site storage yard.	<del>2/1/01</del> 4/15/01	4/1/01
<b>Assessment Review &amp; Schedule Readjustment (Conf. Call)</b>			<b>February 6/01</b>
<b>Assessment Review &amp; Schedule Readjustment (Conf. Call)</b>			<b>February 20/01</b>
7. 6.	Relocating the electrical mcc to old generator shed (storage shed).		<del>Complete 3/1</del> 3/16/01
<b>Assessment Review &amp; Schedule Readjustment (Conf. Call)</b>			<b>March 6/01</b>
8. 7.	Install sump pump and temporary piping for fluid management system	<del>Start 3/7</del> March 16	<del>Complete 3/10</del> <del>???</del> (my schedule) March 30



9. 8.	Place debris in barren pond and close.	3/19 April 12	Complete 4/18 <del>4/27</del> May 22
Assessment Review & Schedule Readjustment (Conf. Call)			March 20/01
10. 9.	Removal of all saleable or salvagable equipment and materials from process building in preparation of the demolition of this building.	4/15/01	4/1
11. 10.	Dismantling and removal of the process building.	4/1	Complete 4/13
12. 11.	Removal of LP gas tank and electrical support for office trailer, prepare trailer for removal.	4/1	4/20
13. 12.	Installation of sediment sump near pad margin and connect to existing fluid management system.	4/2 4/19	4/18 4/27
Assessment Review & Schedule Readjustment (Conf. Call)			April 3/01
14. 13.	Installation of collection system and piping to facilitate change-over to gravity feed system for fluid management system.	4/16 4/30	4/20 5/4
15. 14.	Move trailer to area outside of areas to be reclaimed (if it is still needed for personnel support) otherwise remove trailer from site.	4/16 4/30	4/27 5/15
Assessment Review & Schedule Readjustment (Conf. Call)			April 17/01
16. 15.	Shutdown and remove pumping system from the pregnant pond.	4/20 5/1	4/27 5/11
Assessment Review & Schedule Readjustment (Conf. Call)			May 1/01
17. 16.	Removal of the electrical mcc.	5/14	5/1 5/18
18. 17.	Demolition and removal of the generator/oil storage shed.	5/1 5/18	5/4 5/22
19. 18.	Reclamation Regrading and recontouring of Pregnant, Barren and Overflow ponds, mill site and any other disturbed areas within the site.	5/1	5/8 5/29
19.	Ripping, composted manure application seeding	10/29/01	11/09/01
Assessment Review & Schedule Readjustment (Conf. Call)			May 15/01
Assessment Review & Schedule Readjustment (Conf. Call)			May 29/01
Assessment Review & Schedule Readjustment (Conf. Call)			June 12/01
On-site Review			June 26/01



**2<sup>nd</sup> DRAFT**

Exhibit A - Stipulation and Consent Order  
North Lily Mining Company - M/023/007

<b>Reclamation and Closure Plan Schedule</b> <b>NORTH LILY MINING COMPANY</b> <b>Silver City, Utah Heap Leach Facility</b>  <i>(Revised 1/31/01)</i>			
	Component	Start Date	Anticipated Completion Date
1.	All reclamation/closure work to be completed except for facilities/features required for post closure monitoring (or post closure fluid management system).		December 31
2.	Construct Post-Closure Fluid Management System	<del>???</del> March 5	<del>???</del> March 23
<b>Assessment Review &amp; Schedule Readjustment (Conf. Call)</b>			<b>January 23/01</b>
3.	Inventory and Dispose of Salvageable, Recyclable, and Unusable Materials		
	2.1 Inventory	July 10, 2000	
	2.2 Disposal	July 30, 2000	<del>???</del> March 30
<b>Onsite Mill Building Materials Inventory (JBR/OGM/DWQ)</b>			<b>February 1/01</b>
<del>4.</del>	<del>Rinsing and cleaning (as needed) saleable equipment at the site in preparation of sale.</del>	<del>2/1/01</del>	<del>2/16/01</del>
<del>5.</del> 4.	Acquire permit from Division of Solid and Hazardous Waste for use of barren pond for construction waste.	2/1/01	<del>3/16/01</del> 3/30/01
<del>6.</del> 5.	Disposal of steel tanks and all saleable equipment, if the equipment cannot be sold in a timely manner it should be removed to an off-site storage yard.	<del>2/1/01</del> 4/15/01	4/1/01
<b>Assessment Review &amp; Schedule Readjustment (Conf. Call)</b>			<b>February 6/01</b>
<b>Assessment Review &amp; Schedule Readjustment (Conf. Call)</b>			<b>February 20/01</b>
<del>7.</del> 6.	Relocating the electrical mcc to old generator shed (storage shed).		<del>Complete 3/1</del> 3/16/01
<b>Assessment Review &amp; Schedule Readjustment (Conf. Call)</b>			<b>March 6/01</b>
<del>8.</del> 7.	Install sump pump and temporary piping for fluid management system	<del>Start 3/7</del> March 16	<del>Complete 3/10</del> <del>???? (my schedule)</del> March 30
<del>9.</del> 8.	Place debris in barren pond and close.	<del>3/19</del> April 12	<del>Complete 4/18</del> <del>(?????? 4/27)</del> May 22
<b>Assessment Review &amp; Schedule Readjustment (Conf. Call)</b>			<b>March 20/01</b>
<del>10.</del> 9.	Removal of all saleable or salvagable equipment and materials from process building in preparation of the demolition of this building.	4/15/01	4/1
<del>11.</del> 10.	Dismantling and removal of the process building.	4/1	Complete 4/13



<del>12.</del> 11.	Removal of LP gas tank and electrical support for office trailer, prepare trailer for removal.	4/1	4/20
<del>13.</del> 12.	Installation of sediment sump near pad margin and connect to existing fluid management system.	<del>4/2</del> 4/19	<del>4/10</del> 4/27
<b>Assessment Review &amp; Schedule Readjustment (Conf. Call)</b>			<b>April 3/01</b>
<del>14.</del> 13.	Installation of collection system and piping to facilitate change-over to gravity feed system for fluid management system.	<del>4/16</del> 4/30	<del>4/20</del> 5/4
<del>15.</del> 14.	Move trailer to area outside of areas to be reclaimed (if it is still needed for personnel support) otherwise remove trailer from site.	<del>4/16</del> 4/30	<del>4/27</del> 5/15
<b>Assessment Review &amp; Schedule Readjustment (Conf. Call)</b>			<b>April 17/01</b>
<del>16.</del> 15.	Shutdown and remove pumping system from the pregnant pond.	<del>4/20</del> 5/7	<del>4/27</del> 5/11
<b>Assessment Review &amp; Schedule Readjustment (Conf. Call)</b>			<b>May 1/01</b>
<del>17.</del> 16.	Removal of the electrical mcc.	5/14	<del>5/4</del> 5/18
<del>18.</del> 17.	Demolition and removal of the generator/oil storage shed.	5/1 5/18	5/4 5/22
<del>19.</del> 18.	<del>Reclamation</del> Regrading and recontouring of Pregnant, Barren and Overflow ponds, mill site and any other disturbed areas within the site.	5/1	<del>5/8</del> 5/29
19.	Ripping, composted manure application seeding.	10/29/01	11/09/01
<b>Assessment Review &amp; Schedule Readjustment (Conf. Call)</b>			<b>May 15/01</b>
<b>Assessment Review &amp; Schedule Readjustment (Conf. Call)</b>			<b>May 29/01</b>
<b>Assessment Review &amp; Schedule Readjustment (Conf. Call)</b>			<b>June 12/01</b>
<b>On-site Review</b>			<b>June 26/01</b>