


RILDA CANYON FACILITIES - TYPICAL CONSTRUCTION SEQUENCE

EXISTING CONDITION


a) Vegetation Grubbing



STEP 1

CONDITION AFTER VEGETATION GRUBBING


a) Installation of Temporary Sediment Control (Silt Fences & Basins)
b) Topsoil Stripping



STEP 2

CONDITION AFTER TOPSOIL STRIPPING


a) Subsoil Excavation
b) Backfilling & Grading



STEP 3

CONDITION AFTER SUBSOIL EXCAVATION


a) Installation of Drainage Controls



STEP 4

CONDITION AFTER INSTALLATION OF DRAINAGE CONTROLS


a) Portal Development



STEP 5

CONDITION AFTER PORTAL DEVELOPMENT

a) Construction of Buildings
b) Jersey Barrier Berm & Perimeter Fence Installation



RECEIVED
DEC 21 2004
DIV. OF OIL, GAS & MINING

CAD FILE NAME/DSC# 500-2.DWG

500-2

ENERGY WEST
MINING COMPANY
HARRINGTON, UTAH 84628

DEER CREEK MINE
RILDA CANYON FACILITIES
SEQUENCE OF CONSTRUCTION

INCORPORATED
JUL 27 2005

DIV. OF OIL, GAS & MINING

DRAWN BY:	K. LARSEN	DRAWING #:	MFS1889D
SCALE:	NONE	SHEET	1 OF 1
DATE:	OCTOBER 20, 2004	REV.	