

DAILY CONSTRUCTION PROGRESS REPORT
-- INSPECTOR --

Project: White Oak Mine Site Date: 10/21/2003 M I W Th F S Su

Crew: 5 Supervisor: Wayne Helsel Hours: 7:00a.m. to 5:30p.m.

Equipment: 1- Track Hoe, 2- Haulers, 1- Dozers

GENERAL DESCRIPTION OF WORK PERFORMED, EQUIPMENT/MATERIAL DELIVERIES, ETC:

Loadout and selling high ash coal by Mark Wayment (Picture Taken).

I told Ledcor that steel structure had to be removed from the topsoil pile. This was done by Mark Wayment crew.

Loadout material to Pit B so water will not impound, compacted by equipment.

Building roadway to portal openings.

Roads are extremely dusty. Water truck at the mine, but a water hose is needed. Mark Wayment's contractor is in the process of buying water hose.

YARDS MOVED: 0 CY
TOTAL MOVED TO DATE 0 CY
TOPSOIL MOVED: 0 CY
AREA SEEDED: 0
RIPRAP 0

POTENTIAL ISSUES: None

VISITORS & PURPOSE: _____

PICTURES TAKEN X YES _____ NO

TEMP: 20 30 40 50 60 **70** 80 90 100 Comments:
SKY: **Fair** pc mc cloudy overcast rain snow
GROUND: **Dry** wet muddy snow ____" frozen

DOGM: Stephen J. Demczak 10/21/2003