

**DAILY CONSTRUCTION PROGRESS REPORT**

-- INSPECTOR --

Project: White Oak Mine Reclamation Date: 10/22/2003 M T **W** Th F S Su

Crew: Five Supervisor: Wayne Helsel Hours: 8:15 am to 4:00 pm

Equipment: 2-Track Hoes, 2-Haulers, 1-Dozers

General description of work performed, equipment/material deliveries, etc:

A track hoe was loading coal into coal transports.

Ledcor workers were removing the steel structures associated with the conveyor system from old portal.

Spoil material was loaded by track hoe into the two Caterpillar haulers, which were dumping into Pit D.

A dozer was pushing the upper end of the spoil material down into Pit C, toward the portal openings.

Roads are extremely dusty.

YARDS MOVED: \_\_\_\_\_ CY

TOTAL MOVED TO DATE \_\_\_\_\_ CY

TOPSOIL MOVED: \_\_\_\_\_ CY

AREA SEEDED: \_\_\_\_\_

RIPRAP \_\_\_\_\_

POTENTIAL ISSUES: \_\_\_\_\_

Visitors & purpose: \_\_\_\_\_

PICTURES TAKEN \_\_\_\_\_ YES \_\_\_\_\_ NO

Temp: 20 30 40 50 60 **70** 80 90 100 Comments:

Sky: **Fair** pc mc cldy ovrkst rain snow

Ground: **Dry** wet muddy snow \_\_\_\_" frozen

DOGM: David W. Darby 10/22/2003