

DAILY CONSTRUCTION PROGRESS REPORT
-- INSPECTOR --

Project: White Oak Reclamation Date: 10/25/2003 M T W Th F **S** Su

Crew: 2 Ledcor, 2 Wayment Supervisor: Ledcor -Wayne Halsel Wayment – None

Hours: 8:00 am to 5:30 pm

Equipment: Ledcor – D10 Dozer, D9 Dozer, 345B Excavator Wayment – Daewoo 220LCIII Excavator

General description of work performed, equipment/material deliveries, etc:

Ledcor – The D10 dozer pushed material into pit D from the spoil pile at the southwest and above pit D. The D9 dozer and the excavator were widening and flattening the ramps from the main haul road down into pit D, and between pits D and E.

Wayment – The excavator, equipped with snippers, worked on cutting out the aluminum building below the stacking tube. They also cut the base of the stacking tube with a torch and attempted to pull it down with the excavator; it did not work. **Be careful, the stacking tube is most likely unstable now!**

YARDS MOVED: _____ CY
TOTAL MOVED TO DATE _____ CY
TOPSOIL MOVED: 0 CY
AREA SEEDED: None
RIPRAP 0
RIPRAP: One pile of large material, not separated, none used yet.

POTENTIAL ISSUES: The work does not seem to be going very quickly or efficiently. More equipment or more efficient use of existing equipment would help.

Visitors & purpose: None

PICTURES TAKEN _____ YES _____ X _____ NO

Temp: 20 30 40 **50** 60 70 80 90 100 Comments:
Sky: **fair** pc mc cloudy overcast rain snow
Ground: **dry** wet muddy snow _____ frozen

DOGM: Dana Dean, P.E, Inspector #50 10/25/2003