

DAILY CONSTRUCTION PROGRESS REPORT

-- INSPECTOR --

Project: White Oak Reclamation Date: 10/27/2003 **M** T W Th F S Su

Crew: 5 people Supervisor: Wayne Helsel Hours: 7:00 am to 5:00pm

Equipment: Two Dozers, Two Track Hoes, Three Haulers

General description of work performed, equipment/material deliveries, etc:

Loading out refuse material by pit D and moving material to Pit E against the highwall.

Backfilled Mine #1 portals #13, #14, and #15 portals MSHA (Terry Anderson) and BLM (Steve Falk) showed-up to watch. MSHA took gas check at portals.

All agencies were satisfied with the sealing of portals.

Ledcor has plans to operate dozers this weekend. (Saturday and Sunday).

Stacking tube on the ground, next to topsoil pile.

YARDS MOVED:	<u>12,180</u>	<u>CY</u>
TOTAL MOVED TO DATE	<u>0</u>	<u>CY</u>
TOPSOIL MOVED:	<u>0</u>	<u>CY</u>
AREA SEEDED:	<u>0</u>	
RIPRAP	<u>0</u>	

POTENTIAL ISSUES: None

Visitors & purpose: MSHA and BLM (see above).

PICTURES TAKEN X YES _____ NO _____

Temp:	20	30	40	50	60	70	80	90	100	Comments:
Sky:	fair	pc	mc	cldy	ovrcst	rain	snow			
Ground:	dry	wet	muddy	snow	____"	frozen				

DOGM: Stephen J. Demczak 10/27/2003