

DAILY CONSTRUCTION PROGRESS REPORT
-- INSPECTOR --

Project: White Oak Mine Site Date: 10/31/2003 M T W Th F S Su

Crew: Two people working Supervisor: Wayne Helsel Hours: 7:00 am to 5:00 pm

General description of work performed, equipment/material deliveries, etc:

There was about 2 inches of snow on the ground.

The cats will fill in Pit D and Pit C today.

Small amount of snow is being mixed with the fill material.

Mark Wayment crew is continuing to cut up coal stacking tube.

Ledcor wanted Jerriann's work number to talk about seed mix. They are thinking of ways to make up the difference if Ledcor has to buy new seed.

YARDS MOVED: 5,000 CY

TOTAL MOVED TO DATE CY

TOPSOIL MOVED: 0 CY

AREA SEEDED: 0

RIPRAP 0

Potential Issues: None

Visitors & purpose: None

PICTURES TAKEN YES X NO

Temp: 20 30 40 50 60 70 80 90 100 Comments:

Sky: fair pc mc CLDY ovrkst rain snow

Ground: dry wet muddy snow 2" frozen

DOGM: Stephen J. Demczak 10/31/2003