

DAILY CONSTRUCTION PROGRESS REPORT
-- INSPECTOR --

Project: White Oak Mine Site Date: 11/06/2003 M T W **Th** F S Su

Crew: 6 Ledcor, 3 Wayment Supervisor: Wayne Helsel Hours: 7:00 am to 5:15 pm (Production Time)

Equipment: 2-Dozers, 2-Track Hoes, 2-Trucks

General description of work performed, equipment/material deliveries, etc:

- 1) Cat was pushing spoil into Pit C and B.
- 2) Two trucks 730's hauled spoil into Pit D and cat graded spoil periodically.
- 3) D-10 Transmission went out. This piece of equipment will be out of service for several days. Transmission will need to be re-built.
- 4) The ground is muddy.
- 5) Mark Wayment had a three man crew to cut up steel.
- 6) No new snow today, 2-4 inches of snow cover.

YARDS MOVED: 6,000 CY
TOTAL MOVED TO DATE CY
TOPSOIL MOVED: 0 CY
AREA SEEDED: 0
RIPRAP 0

POTENTIAL ISSUES: None

Visitors & purpose: None

PICTURES TAKEN X YES NO

Temp: 20 30 **40** 50 60 70 80 90 100 Comments:
Sky: **fair** pc mc cloudy overcast rain snow
Ground: dry wet **muddy** snow " frozen

DOGM: Stephen J. Demczak 11/06/2003