

**DAILY CONSTRUCTION PROGRESS REPORT**  
-- INSPECTOR --

Project: White Oak Mine Site Date: 11/07/2003 M T W Th **F** S Su

Crew: 6-Ledcor, 3-Wayment Supervisor: Wayne Helsel Hours: 7:15 am to 5:15 pm

Equipment: 1-Dozer, 3-Trucks, 1-Track Hoe

General description of work performed, equipment/material deliveries, etc:

- 1) Trucking spoil into Pit D. **Must check to make sure bed of trucks are empty of dirt, maybe frozen and less CY.**
- 2) Dozer cleaning off snow in Pit E and the cat truck 400 is hauling to Pit E.
- 3) All Dozers are straight blades with small wing tips approximate capacity is 400 yd/hr with full bade.
- 4) Gather rip rap material two truck loads.
- 5) Rough graded RC3 for snow melt runoff.
- 6) Dozer did some grading of Pit C.

YARDS MOVED: 2,909 CY  
 TOTAL MOVED TO DATE            CY  
 TOPSOIL MOVED: 0 CY  
 AREA SEEDED: 0  
 RIPRAP 0

POTENTIAL ISSUES: If trucks are not cleaned out Ledcor still give these trucks the 18 cy and bill for spoil moved.

**No changes, additions, modifications or amendments of this agreement shall be effective unless they are set out in writing and signed by the parties hereto. See Page 12, Section19.**

Visitors & purpose: Priscilla Burton came on site to make a determination on placing topsoil and clay content of riparian area.

PICTURES TAKEN   X   YES            NO

Temp: 20 30 **40** 50 60 70 80 90 100 Comments:  
 Sky: **FAIR** pc mc cloudy overcast rain snow  
 Ground: dry wet **MUDDY** snow **2**" frozen

DOGM: Stephen J. Demczak 11/07/2003