

DAILY CONSTRUCTION PROGRESS REPORT
-- INSPECTOR --

Project: White Oak Mine Site Date: 11/10/2003 M T W Th F S Su

Crew: 6-Ledcor Supervisor: Wayne Helsel Contractor Proj Mgr: Joe Lambert Hours: 7:15 am to 5:15pm

Equipment: Two Dozers, Two Track Hoes, Three Haulers

General description of work performed, equipment/material deliveries, etc:

- 1) Ledcor replaced the 400 Cat hauler to a 725 Cat. The 400 Cat was difficult to start or impossible to start.
- 2) Hauled spoil to Pit D and E. Dozer pushed spoil into Pit D and dozer spread out spoil into Pit E.
- 3) Snowed all afternoon.
- 4) Joe Lambert said he would topsoil the ground between Pit D and Pit C as ask by the Division. Joe Lambert was at the mine site.
- 5) The DOGM team came to White Oak to review the site and discuss highwall reclamation, monthly payment to Ledcor and topsoil on area between Pit C and Pit D.

YARDS MOVED: 5,600 CY
TOTAL MOVED TO DATE CY
TOPSOIL MOVED: 0 CY
AREA SEEDED: 0
RIPRAP 0

Potential Issues: No new issues.

Visitors & purpose: DOGM White Oak Team: Pam Grubaugh-Littig, Priscilla Burton, Gregg Galecki, Wayne Western, and Jerriann Ersten.

Temp: 20 **30** 40 50 60 70 80 90 100 Comments:
Sky: fair pc mc **cldy** ovrcst rain **snow**
Ground: dry wet muddy **snow 4"** frozen

DOGM: Stephen J. Demczak 11/10/2003