

DAILY CONSTRUCTION PROGRESS REPORT
-- INSPECTOR --

Project: White Oak Mine Site Date: 11/11/2003 M I W Th F S Su

Crew: 6 Leducor, 3 Wayment employees Supervisor: Wayne Helsel Hours: 7:25 am to 5:30pm

Equipment: 2-dozers, 3- haul trucks, 1- track Hoe

General description of work performed, equipment/material deliveries, etc:

- 1) Pushing spoil by dozer into Pit D.
- 2) Hauling spoil to Pit E by three trucks. Dozer will level material once Trucks fill lift.
- 3) Dozer pushing spoil into Pit B.
- 4) Wayment crew cutting up metal.
- 5) Cross-sections in DOGM green book are different than Leducor. Leducor submitted their own cross-section to the Frontier Insurance and for the reclamation of the White Oak Mine. These cross-section showed less of the highwall to be reclaimed.

YARDS MOVED: 6,150 CY
TOTAL MOVED TO DATE CY
TOPSOIL MOVED: 0 CY
AREA SEEDED: 0
RIPRAP 0

POTENTIAL ISSUES: There are design issues. Cross-sections in DOGM green book are different than Leducor. Leducor submitted their own cross-sections to Frontier Insurance and for the reclamation of the White Oak Mine. These cross-sections showed less of the highwall to be reclaimed.

Visitors & purpose: Mary Ann Wright inspected the reclamation project.

PICTURES TAKEN X YES NO

Temp: 20 30 40 50 60 70 80 90 100 Comments:
Sky: fair pc mc cloudy overcast rain snow
Ground: dry wet muddy snow 4 " frozen

DOGM: Stephen J. Demczak 11/11/2003