

DAILY CONSTRUCTION PROGRESS REPORT
-- INSPECTOR --

Project: White Oak Mine Site Date: 11/12/2003 M T **W** Th F S Su

Crew: Ledcor-6, Wayment-3 Supervisor: Wayne Helsel Hours: 1:30 pm to 5:30 pm

Equipment: 345B Back Hoe, 3- trucks, 2- dozers, part-time 315 back hoe

General description of work performed, equipment/material deliveries, etc:

- 1) Dozer grading outslope of Pit D, Ledcor said they are 90% finished with Pit D. Coal seam is still exposed and it is my opinion 70% of Pit D is completed. See pictures.
- 2) Trucking spoil to Pit E two to three truck. Later in the day one truck had a flat.
- 3) Dozer grading spoil into Pit B and 315 track hoe adding spoil into Pit B.
- 4) Ledcor is going to have Pit D surveyed to find out how many CY were placed. Survey is to take place on Monday the 17th of November.

YARDS MOVED: 8,200 CY
TOTAL MOVED TO DATE _____ CY
TOPSOIL MOVED: 0 CY
AREA SEEDED: 0
RIPRAP 0

POTENTIAL ISSUES: Ledcor is using different cross-sections than the Division's green book cross-sections. Ledcor stated there will be highwalls in all pits. This is different than the written agreement. The Division may not have been given a copy.

Visitors & purpose: Priscilla Burton was inspecting until 2:00 pm as the inspector. Her report is on file.

PICTURES TAKEN X YES _____ NO

Temp: 20 **30** 40 50 60 70 80 90 100 Comments:
Sky: fair **pc** mc cloudy overcast rain snow
Ground: dry wet **muddy** **snow 4** " frozen

DOGM: Stephen J. Demczak 11/12/2003