

DAILY CONSTRUCTION PROGRESS REPORT

-- INSPECTOR --

Project: White Oak Mine Site Date: 11/25/2003 M I W Th F S Su

Crew: Ledcor 6, Wayment 3 Supervisor: Wayne Helsel Hours: 7:00 am to 5:30 pm

Equipment: 3-Trucks, 1 Back Hoe, 2- Dozer

General description of work performed, equipment/material deliveries, etc:

1- Moving spoil to Pit E by trucks (all day).

2- Pushing spoil into Pit C 's highwall (all day).

3- Wayment's crew was at the Loadout taking conveyor belting off the belt conveyors.

4- I told Wayment's crew to remove all non-coal waste material from the reclamation area (Mine Site).

YARDS MOVED: 5,220 CY
TOTAL MOVED TO DATE CY
TOPSOIL MOVED: 0 CY
AREA SEEDED: 0
RIPRAP 0

POTENTIAL ISSUES: Wayne Helsel is going to suggest a meeting between Ledcor, Frontier, and the Division to settle differences between contracts. Items such as highwall reclamation and topsoil at the eastern end of the disturbed area between Pit C and Pit D.

Visitors & purpose: Gregg Galecki visited the White Oak Mine site to review the progress of the reclamation.

PICTURES TAKEN X YES NO

Temp: 20 30 40 50 60 70 80 90 100 Comments:
Sky: fair pc mc cloudy overcast rain snow
Ground: dry wet muddy snow 6 " frozen

DOGM: Stephen J. Demczak 11/25/2003