

DAILY CONSTRUCTION PROGRESS REPORT
-- INSPECTOR --

Project: White Oak Mine Site Date: 11/28/2003 M T W Th **F** S Su

Crew: Ledcor - 2, Wayment - 3 Supervisor: Ledcor -Wayne Helsel; Mark Wayment

Hours: 7:00 am to 3:30 pm

Equipment: Ledcor - 1 D10 Dozer, 1 D9 Dozer; Wayment - 2 trackhoes

General description of work performed, equipment/material deliveries, etc:

One dozer was grading the area at the base of pit A in preparation of hauling to this area tomorrow. The other dozer was pushing spoils against the east end of the pit C highwall. No other activity is taking place at the site today. The rest of the crew is taking time off for Thanksgiving. Dozer operators quit early at 3:00 pm.

Three workers for Mark Wayment's crew were demolishing at the loadout area. Two were trying to dismantle the grizzly with a trackhoe, and one worker was dismantling the railing along the upper road.

YARDS MOVED: ~2,000 CY
TOTAL MOVED TO DATE CY
TOPSOIL MOVED: None CY
AREA SEEDED: None
RIPRAP None used yet

POTENTIAL ISSUES: No new issues.

Visitors & purpose: None

PICTURES TAKEN X YES NO

Temp: 20 **30** **40** 50 60 70 80 90 100 Comments:
Sky: fair **pc** mc cloudy overcast rain snow
Ground: dry wet muddy **snow 3" to 12"** frozen

DOGM: Steve M. Fluke 12/04/2003