

**DAILY CONSTRUCTION PROGRESS REPORT**  
-- INSPECTOR --

Project: White Oak Mine Site Date: 11/29/2003 M T W Th F **S** Su  
Crew: Ledcor 6, Wayment 3 Supervisor: Wayne Helsel Hours: 7:00 am to 5:30 pm  
Equipment: 2- 730 articulated trucks; 1- 345 B CAT excavator; 2- CAT D9R dozer; 1- CAT D10 dozer.

General description of work performed, equipment/material deliveries, etc:

- 1- The CAT Excavator was removing spoil located directly south of Pit B and loading it into the two dump trucks that were transporting and dumping it as fill into Pit A. The trucks were full on each load and estimated at carrying approximately 18 cubic yards of material. The trucks were making a trip about every 8 to 10 minutes. Wayne estimated that each truck was loaded between 18 –20 cubic yards.
- 2- Two dozers were pushing spoil into Pit C 's highwall (all day).
- 3- One dozer was side-casting spoil south of Pit A into Pit B.
- 4- Wayment's crew was at the Loadout dismantling and salvaging the steel structures.
- 5- A snow plow cleared the access road around about 4pm.

YARDS MOVED: 2,223 by truck, unknown for dozers          CY  
TOTAL MOVED TO DATE                          CY  
TOPSOIL MOVED: 0 CY  
AREA SEEDED: 0  
RIPRAP 0

POTENTIAL ISSUES: Wayne showed me the cross-section they are working to meet. Ledcor's cross-sections show highwalls on all of the pits. The Division's cross-sections do not show highwalls. This conflict will need to be addressed.

Visitors & purpose: None

PICTURES TAKEN                          YES          X          NO

Temp: 20 30 40 **50** 60 70 80 90 100 Comments:  
Sky: **fair** pc mc cloudy overcast rain snow  
Ground: dry wet muddy **snow** 6 "

DOGM: David W. Darby, Inspector #47 12/01/2003