

**DAILY CONSTRUCTION PROGRESS REPORT**  
-- INSPECTOR --

Project: White Oak Mine & Loadout Date: 12/02/2003 M I W Th F S Su

Crew: Ledcor - 6, Wayment - 3 Supervisor: Wayne Helsel Hours: 7:00 am to 5:15 pm

Equipment: 3- Trucks, 1- Back Hoe, 2- Dozers

General description of work performed, equipment/material deliveries, etc:

1) Trucks hauled spoil to Pit A. Several times throughout the day a dozer will level and spread the spoil material. This is done to make another lift.

2) Dozer pushed spoil into Pit B from eastside of Pit A. Some topsoil was saved. I informed Ledcor topsoil must be saved. Dozer was pushing downwards having a full blade of dirt.

3) Dozer operator went to the hospital; might have a possible stroke. Operations did not shut down.

4) I contacted the hospital that a stoke victim was coming in for treatment. Skyline Mine brought their EMT's to treat operator but Wayne had taken him to the hospital.

5) Spoil was from the center of the property (reclaimed area) and is brown to gray in color. Texture is fine to rocky. Material is damp to dry.

6) Ledcor has contacted a surveyor from Elko Nevada to survey the pits. Surveyors from the Price area would not be available for another two weeks. Next week the pits are to be surveyed with final elevations stakes. This will give a more exact idea of pit completion.

7) Loadout cutting up conveyor and dismantling another belt transfer building. This is the second building.

YARDS MOVED: 5,300 CY  
TOTAL MOVED TO DATE                      CY  
TOPSOIL MOVED: 0 CY  
AREA SEEDED: 0  
RIPRAP 0

POTENTIAL ISSUES: Ledcor submitted monthly production & completion report. It is my view that the completion percentages are high compared to highwall completion.

Visitors & purpose: No visitors

PICTURES TAKEN X YES                      NO

Temp: 20 30 40 50 60 70 80 90 100 Comments:  
Sky: Fair pc mc cloudy overcast rain snow  
Ground: DRY wet muddy snow 3 " frozen

DOGM: Stephen J. Demczak 12/02/2003