## DAILY CONSTRUCTION PROGRESS REPORT -- INSPECTOR --

Project: White Oak Mine & Loadout		Date: <u>12/10/2003</u> M T <u><b>W</b></u> Th F S Su
Crew: Ledcor-6, Wayment-3	Supervisor: Wayne Helsel	Hours: 7:00 am to 5:15 pm
Equipment: Trucks-3, Back Hoe	<u>-1</u>	
General description of work perfo	ormed, equipment/material	deliveries, etc:
1- Three trucks hauled spoil to P color.	it E from lower pad area. I	Material is mostly dry to damp and brown in
2- Dozer is making a road to upp the area between Pit C and Pit D		place topsoil where Priscilla wanted. This is perty).
3- Two dozers are pulling soil in uncovering a lot of black (coal) m		percent completed. The dozers are rthe surface.
4- Wayne is running a dozer thronever returned to work.	ughout the day since doze	er operator had a heart condition. He has
5- Wayment's crew is loading a s	scrap truck. No demolition	is being done today.
6- Snow started mid-day and the	trucks were shut down for	rest of the day.
TOTAL MOVED TO DATE	ACYCYCY	
POTENTIAL ISSUES: None		
Visitors & purpose: No visito	rs	
PICTURES TAKEN X	YES	NO
Sky: fair PC mc cl	60 70 80 90 1 oudy overcast rain ddy <b>snow<u>9</u>"</b> froz	snow
DOGM: Stephen J. Demczak		12/10/2003