

DAILY CONSTRUCTION PROGRESS REPORT
-- INSPECTOR --

Project: White Oak Mine Date: 12/12/2003 M T W Th **F** S Su

Crew: Ledcor-5 Supervisor: Wayne Helsel Hours: 7:00 am to 5:15 pm

Equipment: 1- Track Hoe, 3- Trucks, 2- Dozers

General description of work performed, equipment/material deliveries, etc:

1- Trucks are hauling spoil to Pit E. Material is damp to dry and is coming from main pad area. The daily average is 150- 175 trucks per day to Pit E. This is running three trucks.

2- One dozer is grading Pit E and making lifts.

3- Yesterday, 35 truck loads were hauled to Pit D to cover the coal seam. The coal seam is still uncovered. Approximately 10 ft of the coal is still uncovered. Today they are continuing to cover coal seam.

4- One dozer is making a road to Pit B. This is to bring topsoil to Pit A and Pit B.

5- Ledcor may extend their work until December 22. This will depend on the amount of work that gets accomplished.

6- Mid-morning grading occurred at Pit C outslope with one dozer.

7- This afternoon a back hoe is making a road to Priscilla's hill (southern end of the disturbed area) to stockpile topsoil.

YARDS MOVED: 4,000 CY
TOTAL MOVED TO DATE CY
TOPSOIL MOVED: 0 CY
AREA SEEDED: 0
RIPRAP 0

POTENTIAL ISSUES: Pit D may not meet the verbal description in the in the Reclamation Agreement. Highwall and slope may not meet the verbal description in the agreement. Highwall maybe left and slope may not be contiguous.

Springs at the highwall are covered with spoil and compacted by dozers running on top of the spoil.

Visitors & purpose: No visitors at the site.

PICTURES TAKEN X YES NO

Temp: 20 30 40 50 60 70 80 90 100 Comments:
Sky: fair **PC** mc cloudy overcast rain snow
Ground: **DRY** wet muddy **snow 9** " frozen

DOGM: Stephen J. Demczak 12/12/2003