

**DAILY CONSTRUCTION PROGRESS REPORT**  
-- INSPECTOR --

Project: White Oak Loadout Date: 12/12/2003 M T W Th **F** S Su

Crew: Wayment 3 Supervisor: Dorian Peana Hours: 8:00 am to 5:15 pm

Equipment: 1- Crane, Back Hoe

General description of work performed, equipment/material deliveries, etc:

1- Scrap is still on site after scrap trucks loaded material out yesterday. Scrap truck came in afternoon.

2- Today's plans are to take some of the siding off the crusher building and take off the second floor off. This will take several days to complete the removal of the second floor.

3- Slow process.

YARDS MOVED: \_\_\_\_\_ CY  
TOTAL MOVED TO DATE \_\_\_\_\_ CY  
TOPSOIL MOVED: \_\_\_\_\_ CY  
AREA SEEDED: \_\_\_\_\_  
RIPRAP \_\_\_\_\_

POTENTIAL ISSUES: None

Visitors & purpose: No Visitors during inspection.

PICTURES TAKEN X YES \_\_\_\_\_ NO \_\_\_\_\_

Temp: **20** 30 40 50 60 70 80 90 100 Comments:  
Sky: **fair** pc mc cloudy overcast rain snow  
Ground: dry wet muddy **snow 6**" frozen

DOGM: Stephen J. Demczak 12/12/2003