

DAILY CONSTRUCTION PROGRESS REPORT
-- INSPECTOR --

Project: White Oak Mine Site Date: 12/13/2003 M T W Th F **S** Su

Crew: 5 Supervisor: Wayne Helsel (only on-site for 2:30 to 5:40) Hours: 7:45 am to 5:40 pm

Equipment: D9 Dozer, 345B Excavator, 2 730 trucks, 1 725 truck, 315B excavator (until about 11:00 am then operator switched to truck)

General description of work performed, equipment/material deliveries, etc:

The 345B excavator loaded the trucks from the "excess spoil" pile. The trucks hauled material to pit E.

The D9 dozer shaped and contoured the dirt placed by the trucks, bladed the road to pit A, and pushed some material in the "excess spoil" pile area.

The 315B excavator created a road to the top of the bare slope between pits D and C where the Division would like topsoil placed before pocking and seeding.

YARDS MOVED: ~3,000 CY
TOTAL MOVED TO DATE CY
TOPSOIL MOVED: 0 CY
AREA SEEDED: None
RIPRAP A few piles of large material, not separated, none used yet

POTENTIAL ISSUES: Ledcor never found the culvert, there could be drainage issues in the spring with the pond overflowing or, if water is ponded in the low-flow area, that area could be saturated and hard to work with when work resumes in the spring.

Visitors & purpose: Mark Wayment and a helper were on-site to survey the crests of pits D and E and the outline of the "low-flow" area.

PICTURES TAKEN X YES NO

Temp: 20 30 40 50 60 70 80 90 100 Comments:
Sky: fair pc mc cloudy **overcast** rain **snow-flurries**
Ground: dry wet muddy **snow 20" where it has not been cleared, current working areas cleared** **frozen**

DOGM: Dana Dean, P.E, Inspector #50 12/13/2003