

DAILY CONSTRUCTION PROGRESS REPORT
-- INSPECTOR --

Project: White Oak Loadout Date: 12/13/2003 M T W Th F **S** Su

Crew: 3 Supervisor: Mark Wayment (after 1:00 pm)

Equipment: Large Crane, Cherry-picker, backhoe

General description of work performed, equipment/material deliveries, etc:

No demolition was taking place. The crew was packing up belt rollers for transport off the site.

YARDS MOVED: 0 CY
TOTAL MOVED TO DATE CY
TOPSOIL MOVED: 0 CY
AREA SEEDED: None
RIPRAP N/A

POTENTIAL ISSUES: Work is progressing slowly. The area where the grizzly used to be is now an un-bridged gap with road leading up to it on both sides. This is a dangerous situation, signs or barricades may be needed until/unless the concrete is removed and the gap filled in.

Visitors & purpose: None

PICTURES TAKEN X YES NO

Temp: 20 30 40 50 60 70 80 90 100 Comments:
Sky: fair pc mc cloudy **overcast** rain **snow-flurries**
Ground: dry wet muddy **snow up to 36" where it has not been cleared, current working areas cleared** **frozen**

DOGM: Dana Dean, P.E, Inspector #50 12/13/2003