

**DAILY CONSTRUCTION PROGRESS REPORT**  
-- INSPECTOR --

Project: White Oak Mine Site Date: 12/16/2003 M I W Th F S Su

Crew: 2-people Supervisor: Wayne Helsel Hours: 7:00 am to 2:00 pm

Equipment: 2-Dozers, 3-Trucks, 2-Back Hoe

General description of work performed, equipment/material deliveries, etc:

Small amount of grading at spoil load out area at main work area.

Moving equipment to bottom of hill by main gate.

Ledcor is shutting down operation until spring.

YARDS MOVED:	<u>0</u>	<u>0</u>	CY
TOTAL MOVED TO DATE	<u>0</u>	<u>0</u>	CY
TOPSOIL MOVED:	<u>0</u>	<u>0</u>	CY
AREA SEEDED:	<u>0</u>		
RIPRAP	<u>0</u>		

POTENTIAL ISSUES: None

VISITORS & PURPOSE: The entire Division White Oak Team visited the site to review completed work and to determine potential problems. They were Priscilla Burton, Jerriann Ernsten, Gregg Galecki, Dave Darby, Daron Haddock, Mary Ann Wright, Wayne Western, and Steve Fluke. The team discussed the following topics: a) the spoil covering the undisturbed culvert and potential of water entering the sediment pond; b) the highwall reclamation of Pits A, B, C, D, and E; c) grading of the entire disturbed area; d) adding topsoil to the disturbed area; and e) springs in the disturbed area and the affects it may have on the reclamation project.

PICTURES TAKEN X YES \_\_\_\_\_ NO \_\_\_\_\_

Temp:	<b>20</b>	30	40	50	60	70	80	90	100	Comments:
Sky:	fair	<b>pc</b>	mc	cloudy	overcast	rain	snow			
Ground:	dry	wet	muddy	<b>snow</b>	<b>13"</b>	<b>frozen</b>				

DOGM: Stephen J. Demczak 12/16/2003