

White Oak Reclamation (Mine and Loadout)

DAILY CONSTRUCTION PROGRESS REPORT
-- INSPECTOR --

Project: White Oak Loadout Date: 12/16/2003 M I W Th F S Su
Crew: 3 People Mark Wayment crew Supervisor: Dorian Peana Hours: 7:00 am to 5:00 pm
Equipment: 1- crane, 1- track hoe

General description of work performed, equipment/material deliveries, etc:

Loadout was shut down on 12/15/2003 due to snow.

Plans are to get equipment started and continue to tear down the crusher building.

Foreman plans to be finished in two weeks with the building and will close down until spring.

YARDS MOVED: 0 CY
TOTAL MOVED TO DATE 0 CY
TOPSOIL MOVED: 0 CY
AREA SEEDED: 0
RIPRAP 0

POTENTIAL ISSUES: None

Visitors & purpose: None

PICTURES TAKEN X YES _____ NO _____

Temp: 20 30 40 50 60 70 80 90 100 Comments:
Sky: fair pc mc cloudy overcast rain snow
Ground: dry wet muddy snow " frozen

DOGM: Stephen J. Demczak 12/16/2003