

**From:** Priscilla Burton  
**To:** Ingrid Campbell; James Owen; Kevin Lundmark; OGMCOAL; Peter Brinton  
**CC:** Dana Dean; Daron Haddock  
**Date:** 10/12/2010 6:25 PM  
**Subject:** 007001 White Oak, Internal, Construction Progress 10/12/2010  
**Attachments:** daily prog 10122010\_20101012183619.pdf; DSCN2637.JPG; DSCN2638.JPG

The moist soil is perfect for weeding! While on duty, I collected 2.5 gallons of thistle seeds and pulled up countless stalks. And yanked out many rosettes (next years flowers). All that from about 3/4 acre on the south facing side and 2.5 ac on the north facing.

If you don't mind heading the thistle, bring leather gloves and gallon zip lock bags for seed head collecting.

Progress report and two photos attached. Remainder of photos in the 10122010 Image folder for the mine.

# DOGM, Daily Construction Progress Report

White Oak Stabilization Project

C/007001

PO 560 12000000007

NTP issued October 5, 2010. Expected contract completion date 11/19/2010 (45 calendar days from NTP)

Date: 10-12-10 M  T W Th F S

Crew Size: 2 Supervisor: Tim Curl Hours: 7am to 4pm

Crew Names: Kevin Inkey, Tim Curl

Equipment: Excavator (330C CAT); Dozer (D6R XL CAT)

\_\_\_\_\_ down from \_\_\_\_\_ to \_\_\_\_\_ for \_\_\_\_\_

General description of work performed, equipment/material deliveries, etc:

- Dozer bladed R1 and roughed in terrace B and filled the large subsidence hole almost to rim.
- Excavator swept rocks from the south slope below Terrace B into 8 piles alongside the channel.

WORK items approved: \_\_\_\_\_

Problems/delays and proposed or actual resolution. DOGM action required?  Yes  No

Drainage from steep slope above R1 needs to be directed to Terrace A.

Visitors & purpose: David Lee (Sylvie Reel) + Harvard Farms (Springville VT) delivered 3 truckloads of straw (approx. 20T).

Temp: 20 30 40 50  60 70 80 90 100 Comments:

Sky:  fair  pc  mc  cldy  ovrcst  rain  snow

Ground: dry  wet  muddy  snow \_\_\_"  frozen

Project is approximately  on schedule  
 days behind schedule  
 days ahead of schedule

Inspector: Shelley Buntan



