

From: Priscilla Burton
To: OGMCOAL
CC: Brinton, Peter; Dana Dean; Daron Haddock; Ingrid Campbell; James Owe...
Date: 10/19/2010 5:38 PM
Subject: 007001 Internal, Daily Progress 10192010
Attachments: daily prog 10192010_20101019173200.pdf; dozer fills in channel DSCN2713.JPG; First load Biosolids arrives DSCN2678.JPG; staging area DSCN2674.JPG

Report and photos attached. A few loads of biosolids delivered to staging area today and began to create access to lower end of channel.

I am flexing tomorrow, so as to work Friday. I will be at the weekly site meeting on Thursday.

Priscilla Burton, CPSSc
Division Oil Gas & Mining
319 Carbonville Rd., Ste. C
Price UT 84501
(435) 613-3733

DOGM, Daily Construction Progress Report

White Oak Stabilization Project

C/007001

PO 560 12000000007

NTP issued October 5, 2010. Expected contract completion date 11/19/2010 (45 calendar days from NTP)

Date: 10-19-10 M (T) W Th F S

Crew Size: 2 on site Supervisor: Tim Cur / Kevin Encke Hours: 7:30 to 6:00

Crew Names: Brad Hill, Kevin Encke + 2, 10-wheel truck drivers

Equipment: small dozer 939C CAT + large dozer D6R XL CAT.

Excavator 330C was down from 10am to 5:00pm for leaking hose

General description of work performed, equipment/material deliveries, etc:

Small dozer worked boulders down slope in vicinity of R2.

Large dozer finished staging area R3 in preparation of haul trucks traffic.

3 loads of biosolids from PRWD delivered to staging area

Began to fill in lower stream channel with large dozer. (Reminded operators to remove fabric. Need opposable thumb. Work began below fabric in channel.)

WORK items approved:

Problems/delays and proposed or actual resolution. DOGM action required? Yes No

Sediment control plan given to Kevin E + discussed placement of straw bales at locations along R3 + Terrace B and at Whiskey Creek disturbed boundary. Asked loose dirt to be removed from channel Visitors & purpose: @ R2, ASAP when excavator is repaired.

Temp: 20 30 40 50 60 70 80 90 100

Sky: fair pc mc cldy ovrcst rain snow

Ground: dry wet muddy snow " frozen (+terraces have dried out in less than 24 hours)

Project is approximately [x] on schedule [] days behind schedule [] days ahead of schedule

Comments: gorgeous day. Herd of 9 elk spent the afternoon on the adjacent slopes.

Inspector: [Signature]





