

**From:** Priscilla Burton  
**To:** Brinton, Peter; Campbell, Ingrid; Lundmark, Kevin; OGMCOAL; Owen, James  
**CC:** Dean, Dana; Haddock, Daron  
**Date:** 10/25/2010 2:56 PM  
**Subject:** White Oak Shut Down This Week

I just spoke with Kent Fawcett. He hopes to wait out the weather and let the surface dry, hopefully to begin again by next week or perhaps this Friday.

**The Thursday contractor's meeting is canceled for this week.**

Kent thinks the Scofield source of manure is feasible and doesn't see cleaning out the corrals as a problem. He may not have excess in the stream channel and asked whether I could find a source of topsoil in the Scofield area. I am looking.

Priscilla Burton, CPSSc  
Division Oil Gas & Mining  
319 Carbonville Rd., Ste. C  
Price UT 84501  
(435) 613-3733

DOGM, Daily Construction Progress Report

White Oak Stabilization Project

C/007001

PO 560 12000000007

NTP issued October 5, 2010. Expected contract completion date 11/19/2010 (45 calendar days from NTP)

Date: 10.25 - 2010

(M) T W Th F S

Crew Size: \_\_\_\_\_ Supervisor: \_\_\_\_\_ Hours: \_\_\_\_\_ to \_\_\_\_\_

Crew Names: \_\_\_\_\_

Equipment: \_\_\_\_\_

\_\_\_\_\_ down from \_\_\_\_\_ to \_\_\_\_\_ for \_\_\_\_\_

General description of work performed, equipment/material deliveries, etc:

Shut down

WORK items approved: \_\_\_\_\_

Problems/delays and proposed or actual resolution. DOGM action required? Yes No

4" snow & white out conditions

Graded surface very soft.

Visitors & purpose: Joe Fielder - logger - checking on property.

Temp: 20 30 (40) 50 60 70 80 90 100 Comments:

Sky: fair pc mc cldy ovrkst rain (snow)

Ground: dry wet (muddy) snow \_\_\_" frozen

Project is approximately \_\_\_\_\_ on schedule  
-1 days behind schedule  
\_\_\_\_\_ days ahead of schedule

Inspector: Paula Bunker



