

From: James Owen
To: Dana Dean; Daron Haddock; Ingrid Campbell; Kevin Lundmark; OGMCOAL; ...
Date: 11/1/2010 5:00 PM
Subject: 007001 White Oak, Internal, Daily Progress 11012010
Attachments: 1101001059.jpg; 1101001106.jpg; 1101001137.jpg; 20101101174517.pdf

Hello All,

Attached is today's progress report for White Oak.

Innovative employees spent some time on site today "poking around" with their equipment analyzing whether or not the mud & snow would be too problematic to allow for earthwork. I believe that the ground will need to dry further in order for anything to be accomplished. I have attached a panoramic photo of the stream re-direct area as well as one of Terrace A and one of the upper 10' drop structure being bypassed. Additional photos will be uploaded to the appropriate file. Note: The contractor's meeting on Thursday will take place as planned. Thanks.





