

From: Priscilla Burton
To: Campbell, Ingrid; Haddock, Daron; OGMCOAL; Owen, James
Date: 7/29/2011 4:05 PM
Subject: 0070001 White Oak Internal

Skyline Reclamation hydromulched the lowest section of the stream channel (furthest north). The Skyline crew spread straw over the west side of the stream channel north of R2. The area was pocked by Kevin and then seed was scattered (hand broadcast) followed by hydromulching. This area will be planted on Monday with riparian and terrace seedling plants.

The crews also scattered straw between terrace A and the creek and that area is being pocked and will be ready for hydroseeding.

Skyline crews began planting seedlings between Terrace B and A this afternoon. They are planting in clumps and watering in.

Innovative crew is reshaping the R2A area and pocking below terrace A just ahead of the hydromulcher. Kevin is placing logs along the banks. Kevin strengthened the bank in one section with logs and rock. Kevin placed 2 LARGE boulders (5 x 4 x 4 ft.) in the subsidence hole along with 4 smaller sized ones. The cement was poured over the boulders.