

From: Priscilla Burton
To: Campbell, Ingrid; Haddock, Daron; OGMCOAL; Owen, James
Date: 8/1/2011 6:23 PM
Subject: 0070001 White Oak Progress

Ingrid,

About 3/4 the plants that Ingrid brought to the site today were planted. The rest are in the vicinity of where they will be planted (Road R2) and will be planted tomorrow. The planting crew left at 4:30 pm. The message to plant at the base of the cut of Terrace B did not translate very well and those plants all got planted on the slope just above the terrace. I suggest that we have them plant in the cut of terrace B when they plant the reclaimed R1 and biosolids storage area (probably Wednesday).

Ingrid, Even though it didn't translate well, I think that sending James down with a map outlining where the next batch of plants is to be planted is a good idea. Just put an arrow and a line EXACTLY where you want the plants!

The area north of R2 and below Terrace A was hydroseeded today. Tomorrow the large subsidence hole and a small disturbance below terrace B (associated with moving biosolids) needs to be hydroseeded, before they close out the road. Terrace B itself needs to be hydroseeded.

The subsidence hole was backfilled. James, please check to see that the "eyebrow" is filled above where a new diversion was dug to drain the ponded water. A few kinnikinnik and clematis were planted in the berm of the new diversion. If a large rock is encountered during earthwork tomorrow, we could place it in front of the subsidence hole or we can plant some shrubs in front of the subsidence hole to block access.

James, they will be reclaiming the biosolids storage area tomorrow. I would like the hoe to grab the scraps of metal and other debris that are about 30 ft. beyond (NW of) the remaining piles of biosolids. This will mean tracking over gouged, undisturbed ground, but the landowner specifically wants that debris removed. We may have to negotiate this work, since it was specified to remove debris only if they encountered it. However, I think it will be well worth it.

The side channel above Terrace A needs some remedial work, it was disturbed in getting that large boulder off the hillside into the small subsidence hole. After they finish that side channel work, they should reestablish water bars and hydroseed the Terrace A roadway.

Daron and James:

Kent is preparing a change order for the repair of the culvert at the loadout. He expects to begin this work Friday a.m. Since I will not be in the office tomorrow, I asked him to send the change order to you for signatures. The 42 inch culvert costs between \$40 - \$50/ft. He is ordering two 20 ft. sections for the two locations of failure. I will not be able to work this Friday to monitor the work. Would you be able to go down on Friday James?