

DOGM, Daily Construction Progress Report

White Oak Road Reclamation Project C/0070001 PO 560 52000000001

NTP issued July 14, 2014. Expected contract completion date 9/15/2014

Date: July 21 through July 23 M T W Th F S

Crew Size: 0 Supervisor: _____ Hours: none to _____

Equipment: none _____

General description of work performed, equipment/material deliveries, etc:

On Monday, July 21, Carbon County had removed all the milled asphalt from the first mile of road. On Monday two trucks were hauling from the pile. On Wednesday, Carbon County had one truck driver loading and hauling milled asphalt from the County pile.

Amanda Daniels was on site Wednesday, July 23. We discussed the plan of action for each drainage channel and culvert. A 7th culvert was located about 200 ft. above the access gate. It is buried very shallow beneath the road.

This week I sprayed 20 gallons of milestone solution on thistle growing on the slopes above Terrace A, along the berms of Terrace B (south end) and Terrace C (full length) and the slope below Terrace C

Problems/delays and proposed or actual resolution. DOGM action required? Yes No

The road became too narrow for truck traffic to pass the milling machine. So, milled asphalt is windrowed approximately 2 ft high and 5 ft. wide for a mile along the road. Truck access is not possible until the outside edge of the asphalt is removed with a dozer. In three locations (all at outside bends in the road), more than a three foot swath of asphalt remains. At the bowl, approximately 8 ft of asphalt remains for a distance of 200 ft. At the other two curves, approximately 6 ft of asphalt remains for a distance of 90 - 100 ft. each. There is a wide area of asphalt at the end of the road in the turnaround as well.

Dave Hansen was at the site at 2:00 on Wed July 23 to discuss work plans. He will have a backhoe at the site on Friday July 26. The backhoe will break up asphalt and place it in the cut to create a space for truck traffic. I mentioned that the asphalt will cover the concrete ditch, and will need to be removed for the ditch to be broken up. Trucks will arrive Monday July 28 to continue hauling asphalt down to the County pile.

Dave Hansen would like to start excavating at the bowl next week so that trucks can travel up the road with soil, dump their load at the top and be loaded with asphalt for the haul down. We discussed sediment control for work in the bowl area. We also discussed having mulch and seed available before beginning surface roughening on the terrace, so that mulching and seeding can immediately follow surface roughening. We discussed surface roughening in segments down the terrace and road.

Temp: 20 30 40 50 60 70 **80** 90 100 Comments:

Sky: fair **pc** mc cldy ovrst rain

Ground: **dry** wet muddy snow _____" frozen

Project is approximately x on schedule _____ days behind schedule _____ days ahead of schedule

Inspector: Priscilla Burton

