

## DOGM, Daily Construction Progress Report

White Oak Road Reclamation Project C/0070001 PO 560 52000000001

NTP issued July 14, 2014. Expected contract completion date 9/15/2014

Date: July 28 to July 31, 2014 M T W Th F S

Crew Size: 1 Supervisor: Dave Hansen Hours: 7 to 5

Crew Names: Troy Hall

Equipment: Track hoe (CAT 320E) and 1 side dump and Bobcat

General description of work performed, equipment/material deliveries, etc:

The track hoe began breaking up concrete and asphalt on Friday July 25. The side dump arrived Monday afternoon. The sidedump hauled the windrowed asphalt on Mon, Tues and Wed. to the Eccles pad stockpile. The County has been removing the stockpile throughout the week. By Thursday a small stockpile of milled asphalt still remained. A soft spot in the road has developed just above C5.

On Monday, Dave and I looked at the designs for the first culvert C1 and the bowl culvert C4 and discussed the riprap size and the design slopes. I provided Dave with copies of the designs. We discussed the seed and mulch requirements: 1 ton/acre hay or straw (no preference), but must be certified weed free. I provided Dave with a copy of the seed mix and a list of certified growers.

By Thursday, the hoe had broken up concrete along the entire length of the road. Asphalt from the outside edge of the road has been broken up for most of the road length, with the exception of the C1 area, the bowl and the Questar gas line locations.

Excavation of the "bowl" began on Thursday morning. The side dump is loaded and drives to the top of the road, dumps, turns and is reloaded this time for a downhill trip to turn around at the Eccles pad. In this manner, the excavated material is being deposited along the length of the road. The attached photo shows the size of the excavation at the end of the day. A layer of rock was found at about 30 ft. deep.

I pulled blossoms (4 bags of seed heads) and sprayed (4 gal of milestone solution) or culled from R1 down to the disturbed area boundary this week. I also culled musk thistle from a few locations at the Loadout. The seed head weevil is present in the older blossoms at both sites and in musk thistle along the access road.

Visitors & purpose: Larry Prettyman, Carbon County was at the site daily.

Temp: 20 30 40 50 **60** 70 80 90 100 Comments:

Sky: fair pc mc cldy **OVRCSt** rain snow (Throughout the week skies were overcast. On Monday there was thunder and lightening and light rain.)

Ground: **dry** wet muddy snow \_\_\_" frozen

Project is approximately   x   on schedule

Inspector: Priscilla Burton



side dump being loaded with milled asphalt near C1.



Excavation begins at the "bowl."



broken concrete below C5



excavation at the bowl, days end.



Excavation at the bowl.