

Construction Progress Report

White Oak Road Reclamation Project C/0070001 PO 560 52000000001

NTP issued July 14, 2014. Expected contract completion date 8/29/2014

Date: August 25 M T W Th F S

Hours: 10 a.m. to 12:30 pm

Crew Names: Dave Hansen and myself

Equipment: saw blade, knife, bolt cutters, ATV with a wench, and a long strap. The CAT trackhoe was removed today. At the conclusion of the day, all the contractor's equipment was removed from the site.

General description of work performed, equipment/material deliveries, etc:

We drove the ATV up to the bowl crossing. (The soil was soft and muddy from rain over the weekend. Pocks were holding puddles.) We hiked down the slope below Culvert C4 (at the bowl) to remove the geotextile down spout that was fastened by a cable to the culvert. The geotextile had to be sawed and cut and freed of soil and rock before it could be removed. We took it out in several pieces. Tying one at a time to the strap and hauling it with the wench up to the ATV. Two small pieces that were impossible to free remain buried in the slope. (They are not visible from above.) We hauled the geotextile down to the flatbet and Dave hauled it away, along with the track hoe.

Temp: 20 30 40 50 **60** 70 80 90 100 Comments:

Sky: **fair** pc mc cldy ovrct rain snow

Ground: dry **wet** **muddy** snow ____" frozen

Inspector: Priscilla Burton