



OGMCOAL DNR <ogmcoal@utah.gov>

Moving dirt!

1 message

Priscilla Burton <priscillaburton@utah.gov>

Tue, Oct 20, 2015 at 6:50 PM

To: OGMCOAL DNR <ogmcoal@utah.gov>, Daron Haddock <daronhaddock@utah.gov>

Cc: Keenan Storrar <kstorrar@utah.gov>, "cherylparker@utah.gov" <cherylparker@utah.gov>

Some rain. Muddy conditions. See attached progress report and photos. More photos are saved in the image folder by date.

Priscilla Burton, MS, CPSSc
Environmental Scientist III
[Utah Division of Oil, Gas & Mining](#)
Price Field Office
phone: [435-613-3733](tel:435-613-3733)

4 attachments



DSCN4236 moving dirt.JPG
7054K



DSCN4242 water bars and pocks on logging road.JPG
6735K



DSCN4257 pad lowered about 5 feet at north end.JPG
6381K



10202015 Daily Progress Report.docx
16K

DOGM, Daily Construction Progress Report

Eccles Creek pad and culvert removal project C/0070001,NELCO Contractors, Inc,
PO# _560 610000000000007

NTP issued October 15, 2015. Expected contract completion date November, 2, 2015

Date: 10/20/2015 M **T** W Th F S

Crew Size: 3 Supervisor: Kevin Peacock, Foreman

Hours: 8 a.m. to 4:30 p.m.

Equipment: Komatsu trackhoe PC 200 LC, Komatsu trackhoe PC 400 LC (Matt Kosich), and Komatsu 500 front end loader (Ron Need)

Loader bucket is approx. 9.5 ft x 5.5 ft.X 4 ft. and holds about 7 CY, overfilled = 9-10 CY.

Five loader buckets of fill were hauled up to the logging road (approx. 45 CY- 50 CY) and placed against the outslope, providing additional cover on the asphalt. The smaller hoe was used to create 5 water bars/ditches to direct water off the logging road and onto the vegetated slope between the logging road and access road. The portion of the logging road affected by the work was pocked. The access road affected by the work was re-pocked and water bars were re-established.

All asphalt has been removed and the loader has buried asphalt against the road cut The larger trackhoe is working from the northwest corner of the pad and has lowered that area by about 5 feet. A pullout that is about 15-20 feet wide was left along the highway.

There was a downpour during the middle of the day. The upstream silt fence needs more support and will be fixed tomorrow.

Temp: 20 30 40 **50** 60 70 80 90 100 Comments:

Sky: fair pc mc cldy **ovrcst rain** snow

Ground: dry **wet** **muddy** snow ___" frozen

Project is approximately ___X_ on schedule
___ days behind schedule
___ days ahead of schedule

Inspector: Priscilla Burton