

OK

0011

**PLATEAU MINING CORPORATION
 WILLOW CREEK MINE
 847 NORTHWEST HIGHWAY 191
 HELPER, UTAH 84526
 (435) 472-0475**

FAX : (435) 472-4782 (Accounting and Technical Services)

*Accounting
 C/007/006
 Copy Susan*

TO: Susan White **DATE:** 4/19/02

DEPT: _____ **PAGES:** 2
 (INCLUDING THIS COVER SHEET)

FROM: J. Pappas

FAX No.: _____

SUBJECT: Phillips Gas Wells

COMMENTS:

Susan,
 Had Jean generate a proposed timeline
 regarding the aforementioned. As shown on the
 timing, seeding wouldn't happen until Fall.

For us to meet Phillips' timeline, I need to
 have DOGM Approval by the end of May. I will be
 in Greece from June 11 + 28.

Hopefully we can get this done by the end of
 May or first part of June.

*Thanks
 Johnny*

RECEIVED

APR 19 2002

DIVISION OF
 OIL, GAS AND MINING

4/19/2002

TIME LINE FOR CONSTRUCTION ON PLATEAU PROPERTY
Typical Construction and Drilling Schedule

Clear/grade pipeline route from east property line to 10-526 location.	1 day	8-Jul-02
Fuse poly pipe and string pipe along pipeline route	1 day	9-Jul
Excavate trench and drop in pipe.	2 days	July 10-11
Backfill trench		
Clear/grade pipeline route from 10-526 to 10-525	2 days	July 15-16
Fuse poly pipe and string pipe along pipeline route	1 day	17-Jul
Excavate trench and drop in pipe.	3 days	July 18-22
Backfill trench		
Install power line 40" deep and backfill (from property line to 10-525)	3 days	July 23-25
Build 10-526 location	3 days	July 26-30
Build 10-525 location (Plateau's contractor)	3 days	July 31-Aug. 2
Dress up location and excavate mud pit	1 1/2 days	Aug. 5-6
Drill and complete 10-525	3 days	August 7-9
Workover rig installs casing	2 day	August 12-13
1 week to let cement harden		August 14-21
Install separator, hook up well head, assemble well head	5 days	August 22-28
1- 2 week break		Aug. 29-Sept. 9
Well prep work and completion	5 days	Sept. 10 -16
Set pumping unit, gravel location	1 day	Sept. 17
Clean up location and gravel location	1 day	Sept. 18
Drill and complete 10-526	3 days	Sept. 19-23
Workover rig installs casing	2 day	Sept. 24-26
1 week to let cement harden		Sept. 27- Oct. 4
Install separator, hook up well head, assemble well head	5 days	Oct. 7 - 11
1- 2 week break		Oct. 12-20
Well prep work and completion	5 days	Oct. 21-25
Set pumping unit, gravel location	1 day	Oct. 28
Clean up location and gravel location	1 day	Oct. 29
Regrade pipeline right-of-way	3 days	Oct. 30-Nov. 1
Reseed pipeline right-of-way	1 day	Nov. 2