

DOGM, Daily Construction Progress Report

Horizon Mine Reclamation

C/007/020

PO 560 180000000000269

NTP issued June 28, 2018. Expected contract completion date Oct. 26, 2018 (120 calendar days from NTP)

Date: July 9, 2018 M T W Th F S

Crew Size: 3 Supervisor: Steve Hours: _____ to _____

Crew Names: Nelco

Equipment: Komatsu PC 220 LC excavator with hammer, Cat 320 Excavator, Cat Front end loader, Komatsu 30 Skid steer

_____ down from _____ to _____ for _____

General description of work performed, equipment/material deliveries, etc:

I arrived at the Horizon site at 1:00 pm. Two excavators and a backhoe are on site. A front end loader was being delivered to the site when I arrived. I spoke to Steve when I arrived. I told him the concrete foundations at the base of the power poles needs to be demolished and buried. One excavator had a hammer and was breaking up a four foot thick slab of concrete located in front of the fan and belt portals. The other excavator is sorting broken concrete blocks into a pile and loading metal into the backhoe's bucket that is being dumped into a scrap metal pile. The metal door on the fan portal has been removed and scrapped.

Phil arrived and I spoke to him about the progress of the site. The return portal will be demolished and roofed out tomorrow so it won't be left open when no one is present at the site.

I called Steve Rigby and left him a message that the portals are going to be sealed today around 10:00 am. I left him my cellphone number so he can contact me, but he didn't call before I left cell service while heading up to the site.

WORK items approved: _____

Problems/delays and proposed or actual resolution. DOGM action required? Yes No

Visitors & purpose: _____

Temp: 20 30 40 50 60 70 80 90 100

Comments: Sunny with thunderclouds to the west

Sky: fair pc mc cldy ovrkst rain snow

Ground: dry wet muddy snow ___" frozen

Project is approximately X on schedule
_____ days behind schedule
_____ days ahead of schedule

Inspector: Keenan Storrar

ATTACHMENT A – Photos July 9, 2018 site visit



PHOTO 1
July 9, 2018



PHOTO 2
July 9, 2018



PHOTO 3
July 9, 2018



PHOTO 4
July 9, 2018

ATTACHMENT A – Photos July 9, 2018 site visit



PHOTO 5
July 9, 2018



PHOTO 6
July 9, 2018



PHOTO 7
July 9, 2018



PHOTO 8
July 9, 2018

ATTACHMENT A – Photos July 9, 2018 site visit



PHOTO 9
July 9, 2018