

## DOGM, Daily Construction Progress Report

Horizon Mine Reclamation

C/007/020

PO 560 180000000000269

NTP issued June 28, 2018. Expected contract completion date Oct. 26, 2018 (120 calendar days from NTP).

Date: August 2, 2018 M T **W** Th F

Crew Size: 2 Supervisor: Steve Bagley Hours: 7:00 am to 5:30 pm

Crew Names: Steve Bagley and Dal Guymon

Equipment: Excavator with bucket, front end loader, D8 Dozer, Sheepsfoot down from \_\_\_\_\_  
to \_\_\_\_\_ for \_\_\_\_\_

General description of work performed, equipment/material deliveries, etc:

Steve Bagley operated the dozer for the first half of the day bringing fill from the upper pad area to the lower pad area and pushing it up to the disturbed boundary line. As he progressed, he roughly shaped and contoured the middle portion of the Portal Canyon channel and setbacks with the dozer. Dal Guymon was following behind with the excavator and bucket smoothing and shining the slopes to 2:1. After lunch, Steve began working on the sheepsfoot compacting the fill he had pushed down from the upper pad while Dal continued his work in the bottom of the channel with the excavator. The skidsteer was no longer being used and had been removed from the site.

WORK items approved: NA

Problems/delays and proposed or actual resolution. DOGM action required? Yes **No**

Visitors & purpose: \_\_\_\_\_

Temp: 40    50    60    70    **80**    90    100    Comments: Cool, cloudy, brief drizzle

Sky:    fair    pc    mc    cldy    **ovrcst**    rain    snow

Ground:        dry    wet    muddy snow \_\_\_\_\_"    frozen

Project is approximately:      x   on schedule  
  \_\_\_\_\_ days behind schedule  
  \_\_\_\_\_ days ahead of schedule

Inspector: \_\_\_\_\_



**ATTACHMENT A – Photos August 2, 2018 site visit**



**PHOTO 1**

11:00 am: Steve operating dozer to roughly carve channel



**PHOTO 2**

11:00 am: Steve pushing fill to slope with Dal in excavator refining channel



**PHOTO 3**

12:00 pm: Looking up canyon at progress the excavator has made



**PHOTO 4**

12:00 pm: Looking down canyon from topsoil storage at progress



**ATTACHMENT A – Photos August 2, 2018 site visit**



**PHOTO 5**

12:00 pm: From southeast slope looking west onto lower pad



**PHOTO 6**

12:00 pm: From southeast slop looking west into middle portion of channel



**PHOTO 7**

12:00 pm: From southeast slope looking northwest into middle portion of channel



**PHOTO 8**

12:00 pm: From southeast slope looking north at channel progress



**ATTACHMENT A – Photos August 2, 2018 site visit**



**PHOTO 9**

12:00 pm: Looking up Portal Canyon from lower pad where the channel will come through



**PHOTO 10**

1:00 pm: From parking turnout looking up Portal Canyon at fill that has been pushed down from upper pad. Steve using sheepsfoot.



**PHOTO 11**

1:00 pm: On top of fill pile. Steve in sheepsfoot and Dal in excavator.



**PHOTO 12**

1:00 pm: Looking north from road.





UTAH COAL PROGRAM