


0047

SUNNYSIDE COGENERATION ASSOCIATES

POST OFFICE BOX 58087  
SALT LAKE CITY, UTAH 84158-0087



March 11, 1994

Mr. Randy Harden  
Division of Oil, Gas and Mining  
3 Triad Center - Suite 350  
Salt Lake City, UT 84180-1203

**RE: Preliminary Plans for Final Reclamation of Old Coarse Refuse Road  
Violation N93-32-5-2 No 1 of 2  
Project No. EC450593**

*ACT/007/035 #2  
Copy*

Dear Randy,

Enclosed is the preliminary plan for the reclamation of the Old Coarse Refuse Road. SCA plans to remove the coal material from the outer slopes of the road and bury it on the inside cut of the road. A projected rough outline for the project is as follows:

- Receive approval from DOGM
- Solicit bids from qualified contractors
- Review bids and award contract
- Construct silt fencing as approved
- Remove coal material from berm and outer slope; place on inside cut of road
- Scarify outer slope to a minimum six inch depth to mix soil for seeding
- Grade and compact coal material to slope into hill for interim drainage control
- Reclaim the 480-ft. culvert, (RC-C1 - 24 inch under road and 18 inch above-ground) at the west end of the reclaimed road
- Cover coal spoil with four feet of borrow material - allow borrow material to sluff down slope
- Perform final reclamation on the south embankment of the East Slurry Cell up to the 6510 ft. - 6500 ft. elevation by covering with four feet of borrow material
- Construct 1' cut ditch along the 6510 - 6500 reclamation line into the culvert (OCRR-C1) at the east end of the reclaimed road
- Grade borrow material very rough to capture precipitation for enhancing vegetation
- Mix mulch material into borrow material
- Seed reclaimed areas with approved seed mixture during approved Fall seeding window

On January 26, 1994, SCA submitted the erosion control plan for the reclamation project on the Old Coarse Refuse Road. This plan to install silt fencing was approved by the Division. SCA had previously planned to construct the fence separately but, due to difficulties in finding an acceptable contractor, now proposes to include the silt fencing construction and maintenance into the project as a part of the bidding process. The fence will be completed prior to beginning excavation.

Mr. Randy Harden  
March 11, 1994  
Page Two

---

SCA's intended time schedule for the project is to bid the project by April 15, 1994, begin construction by May 30, 1994, and complete grading and mulching in time to meet the Fall seeding window. We will attempt to complete these items ahead of schedule.

If you have any questions, please feel free to call.

Sincerely,

*AEB for*  
David Pearce  
Authorized Member, Management Committee

*Alane E. Boyd*  
Alane E. Boyd, P.E.  
Senior Engineer

Enclosure

cc: Brian Burnett, CDN  
Bill Malencik, DOGM

AEB:ssc  
c:\ascott\sca\ocrcrclm